3

SUBJECT: **RFQ FOR DESIGN-BUILD SVCS FOR HORIZONTAL/CIVIL ENGINEERING PROJECTS**

BID # **CDB-0006-16** OPEN DATE: **10/21/2015**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: **DEPARTMENT OF PUBLIC WORKS**

BASIS OF AWARD: **QUALIFICATIONS BASED**

NUMBER OF BIDS INVITED: - NUMBER RECEIVED: - OTHER: -

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval to amend the award with J. B. Coxwell Contracting, Inc. (contract # 6533-54), in the amount of $384,310.78 in accordance with Scope and Fee Summary, Exhibit C-4, known as Amendment 1D, to replace the deteriorated sheet pile returns of the Jork Road Bridge Replacement project. Revised GMP not-to-exceed amount is $3,132,423.35.

Funding for this project to be executed by Amendment 1D for contract # 6533-54 and encumbered by account:
32111.153101.565051.001123.00000000.00000.0000000- $204,643.79
32124.153101.565051.001123.00000000.00000.0000000- $110,648.22
32124.153101.565051.001131.00000000.00000.0000000- $69,018.77

Attachments: Recommendation Memo, Exhibit C-4, Previous Award(s)

BUYER _____
BENJAMIN KEMP

RESPECTFULLY SUBMITTED _____
DUSTIN FREEMAN, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: **Robin G. Smith, P.E., Chief-Engineering & Construction Management Division**

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING_____ MEMBERS DISAPPROVING_____ DATE:_____

_____ _____ OTHER_____

_____ _____

_____ _____

_____ _____

_____ _____

ACTION OF AWARDING AUTHORITY DATE _____

APPROVED_____ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION _____

City of Jacksonville, Florida

Donna Deegan, Mayor

Department of Public Works
Engineering & Construction Management Division
214 N. Hogan Street, 10th Floor
Jacksonville, FL 32202
(904) 255-8762
www.coj.net

ONE CITY. ONE JACKSONVILLE.

September 12, 2023

TO: Dustin Freeman
Chief of Procurement

THRU: Nina Sickler, P.E.
Acting Director of Public Works

FROM: Robin G. Smith, P.E.
Chief, Engineering and Construction Management

Thomas G. McKnight
Capital Improvement Construction Manager

SUBJECT: Amendment 1D CDB-0006-16 Contract 6533-54
J.B. Coxwell Contracting, Inc.
Design-Build Services - Horizontal & Civil Engineering – Jork Road Bridge Replacement

In accordance with Design/Build CDB-0006-16, Contract 6533-54, the Jork Road Bridge Replacement project was awarded by Amendment 1A, in the amount of $163,726.00 for survey, geotechnical, environmental, bridge hydraulic and 60% design services. Amendment 1B in the amount of $1,628,700.79 was for 100% design, permitting and construction. Amendment 1C in the amount of $955,685.78 was to address unforeseen conditions including time delays caused by temporary construction easements and public utilities relocation, fuel escalations, material shortages and coronavirus cost escalations. Amendment 1D is to replace the deteriorated Sheet Pile Returns. Negotiations have resulted in the attached Scope and Fee Summary, Exhibit C-4 in the amount of $384,310.78. J.B. Coxwell Contracting, Inc. is committed to meeting the 10% JSEB participation goals established for this contract.

Accordingly, this is to recommend that Amendment 1A to Contract No. 6533-54, originally executed August 31, 2016, between the City and J. B. Coxwell Contracting, Inc. for Jork Road Bridge Replacement be amended to incorporate the attached Scope and Fee Summary, Exhibit C-4 to increase the GMP by $384,310.78 to a new GMP amount of $3,132,423.35, known as Amendment 1D.

To be encumbered as follows:

32111.153101.565051.001123.00.00.00	Task 1	$204,643.79
32124.153101.565051.001123.00.00.00	Task 2	$110,648.22
32124.153101.565051.001131.00.00.00	Task 8	$69,018.77
TOTAL:		$384,310.78

RGS/lw

Attachment: Exhibit C-4

cc: Fred Sumter, Engineering and Construction Management

EXHIBIT C-4

Project Name - Jork Road Bridge Replacement
Contractor - J.B. Coxwell Contracting
CONTRACT #6533-54 AMD #1D

Bid item	MASTER ITEM DESCRIPTION	ADJUSTED QUANITY	UOM	UNIT COST	NET ADDITION	NET DELETION
	Unforeseen Conditions					
4	Install Sheet Pile Return	1	LS	$384,310.78	$384 310.78	$ -

Justification: The original scope of work consisted of replacing Jork Rd. Bridge and the existing sheet pile returns were not included in the scope of work. After construction started, it was discovered that the sheet pile exhibited deterioration that wasn't present during the previous inspections. Due to the poor conditions of the sheet pile returns the City elected to place new sheet pile behind the existing piles to protect the side slopes and to prevent undermining of the new bridge approach slab.

Net Addition | Net Deletion	0.00	$384 310.78	$0 00

Contractor has not requested additional contract days.

NET TOTAL CHANGE ORDER #1 **$384,310.78**

EXHIBIT C-4

J.B. Coxwell Contracting, Inc.
6741 Lloyd Road West
Jacksonville, Florida 32254
Office (904) 786-1120 Fax (904) 783-2970

July 13, 2023

Mr. Fred Sumter
City Of Jacksonville
214 N. Hogan Street
Jacksonville Fl. 32202

Re: City Contract No. 6533-54
Scope of Services and Fee Proposal for Jork Road Bridge to install additional sheet pile return walls.

Description	Quantity	UOM	Total
General Conditions	1	LS	$13,329.61
Additional Sheets	1	LS	$301,300.00
JBCCI Assist	1	LS	$27,082.99
Design	1	LS	$15,785.80
Subtotal			$357,498.40
Design Builder Fee (7.5%)			$26,812.38
Total			**$384,310.78**

Dear Mr. Sumter

J.B. Coxwell Contracting, Inc. (JBCCI) is pleased to submit for your review and consideration the following design-build scope of services and attached lump sum pricing to purchase and install additional sheet piling for the return walls.

Please note, the above pricing requires a written concurrence by COJ no later than July 17,2023, to allow for sheet pile delivery and installation, in the above quoted time frame. JBCCI does reserve the right to request additional time and money, should we be delayed beyond the date provided.

This lump sum amount is inclusive of only those services that have been requested and which are anticipated at this time. No services or work other than those noted in the proposals are included. In addition, any unknown condition(s) which may surface during construction or any other increase in scope of services may result in a request for additional. Funds. No work will proceed however, without first obtaining approval from the City of Jacksonville for any additional services.

I certify that this request is made in good faith and any supportive data provided is accurate and complete to JBCCI's best knowledge and belief.

Regards,

Lee Underdown
Project Manager

Lee Underdown

EXHIBIT C-4

gai consultants
transforming ideas into real ty

July 11, 2023

Josh Sowards
J. B. Coxwell Contracting, Inc.
6741 Lloyd Road
Jacksonville, FL 32254

Subject: Jork Rd. Bridge Replacement – Sheet Pile Wall Supplemental Design Fee

Dear Mr. Sowards,

GAI Consultants, Inc. (GAI) respectfully submits the following Scope of Services and Fee Proposal for Supplemental Design Services for the project.

The existing 2-lane Jork Rd. Bridge is being removed and replaced by the City of Jacksonville due to being at the end of its useful structural life. Construction operations commenced in Summer 2023 by JB Coxwell Contracting Inc. The existing bridge structure has existing steel sheet pile wall in front of the pile bents as well as 90-degree turn back sheet pile walls consisting of:

- NW Quadrant 24 ft of wall length
- NE Quadrant 4 ft of wall length
- SW Quadrant 4 ft of wall length
- SE Quadrant 26 ft of wall length

These existing sheet pile walls were previously removed from the scope of the project by the City in September 2016 due to construction costs. The proposed sheet pile wall was only included along the waterway in the final design construction plans. This was to be installed behind the existing sheet pile wall to remain in order to minimize permitting and impacts to the existing waterway. Based on recent meetings with the JBCCI / GAI Design Build Team, the City and the City's Project CEI Consultant the City of Jacksonville would like to proceed with review of a construction cost to add this work back into the project scope due to the poor condition of the existing sheet pile wall. This will require a signed and sealed plan revision by GAI to add these improvements into the construction plans. The new proposed sheet pile wall will require a couple of the recently installed sheets to be removed, a 90-degree section installed and then proposed sheet pile installed behind the existing sheet pile wall to remain in all four quadrants of the bridge.

Please find attached Exhibit A showing the man hour distributions.

Total GAI Consultants Inc. Supplemental Design Fee.....$15,758.80

Exclusions:

- No geotechnical investigations are included as part of this scope and fee

We look forward to assisting J.B. Coxwell Contracting Inc. during the successful construction of this project. Let us know if you have any questions.

Sincerely,

Matthew Bolyard, PE
Project Manager

Exhibit A - Page 1 of 1
CONTRACT FEE SUMMARY FOR
Jork Rd. Bridge Replacement

PART I - GENERAL	
1. Project - D/B Construction Delivery for COJ Jork Rd. Bridge Replacement - Sheet Pile Wall Supplement	**2. Project Number** CDB-0006-16
3. Name of Consultant GAI Consultants, Inc.	**4. Date of Proposal** 7/11/2023

PART II - LABOR RELATED COSTS

5. DIRECT LABOR	Hourly Rate	Estimated Hours	Estimated Cost	TOTAL
Principal	$ 111.33	2	$ 222.66	
Project Manager (Responsible Prof.)	$ 105.88	8	$ 847.04	
Senior Project Engineer	$ 78.98	12	$ 947.76	
Project Engineer	$ 63.07	12	$ 756.84	
Engineer Intern	$ 37.70	12	$ 452.40	
Senior Designer	$ 46.78	24	$ 1,122.72	
Designer/Sr. CADD Technician	$ 35.84	10	$ 358.40	
CADD Technician	$ 29.37	10	$ 293.70	
Clerical	$ 26.93	2	$ 53.86	
Survey Manager (PSM)	$ 69.29	0	$ 0.00	
Three Man Survey Crew	$ 100.21	0	$ 0.00	
			TOTAL DIRECT LABOR	**$ 5,055.38**
6. OVERHEAD (Combined Fringe Benefits & Administrative) Overhead Rate 177.99%				$ 8,998.07
7. SUBTOTAL: Labor + Overhead (Items 5 & 6)				**$ 14,053.45**
8. PROFIT: Labor Related Costs (Item 7)			x 10%	$ 1,405.35
			SUB-TOTAL SALARY RELATED COSTS	**$ 15,458.80**

PART III - OTHER COSTS

9. MISCELLANEOUS DIRECT COSTS (Lump Sum) Misc. Direct Expenses (Lump Sum)	$ 300.00
MISCELLANEOUS DIRECT COSTS SUB-TOTAL	**$ 300.00**
10. SUBCONTRACTS (Lump Sum)	$ -
SUB-CONTRACT SUB-TOTAL	**$ -**

PART IV - SUMMARY

TOTAL LUMP SUM AMOUNT (Items 5, 6, 8, 9 and 10)	**$ 15,758.80**

EXHIBIT C-4

Proposal

FARRELL BROS
MARINE CONSTRUCTION, INC.
Docks • Decks • Boat Lifts • Bulkheads
P.O. Box 50397, Jacksonville Beach, Fl 32240
904.626.4506 www.farrellmarine.com

Date	Estimate #
7/10/2023	2023-179

Name / Address	Job Site Location
JB Coxwell Contracting 6741 Lloyd Rd. W Jacksonville, FL 32254 904-786-1120 mattd@jbcoxwell.com	Jork Rd Bridge H-Pile & Sheet Pile Jork Rd. Jacksonville, FL 32207

If you have any questions or concerns, please contact Scott Farrell at (904) 626-4506 or sfarrell@farrellmarine.com

P.O. No.	Project
Contract #: 2108 - Jork R	Jork Rd. - CO #1

Description	Qty	Unit Cost	Total
CO #1 - ADDITIONAL SHEET PILE PROPOSAL CONTRACT NUMBER: 2108 JORK ROAD BRIDGE PILES & CAP			
Farrell Brothers Marine Construction will			
Mobilization	1	17,650.00	17,650.00
Approx 60LF of 50' Sheet Pile (Purchase & Install) - No Coating & driven to Min Tip EL - Cantilevered including extraction of existing end sheets. Also includes cut-off of new sheets at existing grade or above	1	283,650.00	283,650.00
Site to be made accessible for all necessary equipment and staging Permitting not included Utility relocation not included (if required) Monitoring (vibration, ect) not included No Engineering is included As-Built Drawings are not included erosion control by others All fill dirt &/or Hauling provided by others Disposal of construction debris by others No Testing is Included Excavation & sitework by others Crane is Included All hammers & other equipment including crane included Demo of Concrete on existing H-Piles & cut off not Included Cut off Existing Sheet Pile is included in Concrete Cap Line Item			
THIS PROPOSAL MAY BE WITHDRAWN IF NOT ACCEPTED WITHIN 03 DAYS			
TERMS: Billing will be on a monthly cycle			

Questions or Concerns, please contact Scott Farrell at: (904) 626-4506 or sfarrell@farrellmarine.com

Total $301,300.00

SUBJECT: **RFQ FOR DESIGN-BUILD SVCS FOR HORIZONTAL/CIVIL ENGINEERING PROJECTS**

BID # **CDB-0006-16** OPEN DATE: **10/21/2015**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: **DEPARTMENT OF PUBLIC WORKS**

BASIS OF AWARD: **QUALIFICATIONS BASED**

NUMBER OF BIDS INVITED: - NUMBER RECEIVED: - OTHER: -

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Recommend approval to amend the award with J. B. Coxwell Contracting, Inc. (contract # 6533-54), in the amount of $955,685.78 which includes $114,244.17 in contingency in accordance with Scope and Fee Summary, Exhibit C-3, known as Amendment 1C, to address unforeseen conditions including time delays caused by temporary construction easements and public utilities relocations, fuel escalations, material shortages and coronavirus cost escalations for the completion of the Jork Road Bridge Replacement project with an additional 210 days to completion. Revised GMP not-to-exceed amount is $2,748,112.57.

Funding for this project to be executed by Amendment 1C for contract # 6533-54 and encumbered by account:
32124.153101.565051.001123.00000000.00000.0000000

Attachments: Recommendation Memo, Exhibit C-3, Previous Award(s)

BUYER _____
JACLYN STAMOS

RESPECTFULLY SUBMITTED _____
FOR: DUSTIN FREEMAN, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: **Robin G. Smith, P.E., Chief-Engineering & Construction Management Division**

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 7/6/2023

OTHER _____

ACTION OF AWARDING AUTHORITY DATE 7/10/23

APPROVED ✓ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION _____

Karen Bowling
Chief Administrative Officer
For: Mayor Donna Deegan
Under Authority Of:
Executive Order No: 2023-02

SUBJECT: RFQ FOR DESIGN-BUILD SVCS FOR HORIZONTAL/CIVIL ENGINEERING PROJECTS

BID # CDB-0006-16 OPEN DATE: 10/21/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: QUALIFICATIONS BASED

NUMBER OF BIDS INVITED: - NUMBER RECEIVED: - OTHER: -

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

The Jork Road Bridge Replacement Project was awarded to J.B. Coxwell Contracting, Inc., on 07/07/16 in the amount of $163,726.00.

Recommend approval of Change Order #1 to J. B. Coxwell Contracting, Inc., in the amount of $1,628,700.79, which includes $75,000.00 in contingency. The scope work is for 100% design, permitting and construction, as noted in the Scope & Fee Summary, Exhibit "C-2" and a completion date of 395 days from the notice to proceed. Total annual expenditure amount is currently at $30,000,000.00; total amount spent to date is $21,056,138.84.

Funding for this project to be executed by Amendment 1B for contract # 6533-54 and encumbered by account: 001123.565030.1.32104.381920- $86,274.00; 001123.565051.2.32111.384020- $292,426.79, and; 005519.565050.1.10401.338010- $1,250,000.00

Attachments: Recommendation Memo, Exhibit C-2, Previous Award(s)

BUYER Marilyn Laibler
MARILYN LAIBLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief-Engineering & Construction Management Division

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 12/10/2020

OTHER

ACTION OF AWARDING AUTHORITY DATE 12/11/20

APPROVED ✓ BH DISAPPROVED:

OTHER:

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02

SUBJECT: RFQ FOR DESIGN-BUILD SVCS FOR HORIZONTAL/CIVIL ENGINEERING PROJECTS

BID # CDB-0006-16

OPEN DATE: 10/21/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: QUALIFICATIONS BASED

NUMBER OF BIDS INVITED: - NUMBER RECEIVED: - OTHER: -

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

The Department of Public Works has completed negotiations with J.B. Coxwell Contracting, Inc., for the Jork Road Bridge Replacement Project in accordance with subject bid.

Recommend approval of award to J. B. Coxwell Contracting, Inc., in the amount of $163,726.00 for 60% design as detailed respectively in Exhibit "C". Upon approval, a lump sum Guaranteed Maximum Price and Completion Days will be submitted at a later date for consideration.

Funding for this project to be executed by Amendment 1A for contract # 6533-54 and encumbered by account: PWCP327RD549-069505-PW0372-02

Attachments: Recommendation Memo, Exhibit "A", Previous Award

BUYER _____ MARILYN LAIDLER

RESPECTFULLY SUBMITTED _____ GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Tom Fallin, P.E., Chief-Engineering & Construction Management Division

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)

ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 7-7-16

OTHER _____

ACTION OF AWARDING AUTHORITY DATE 7/07/16

APPROVED ✓ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION _____

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SUBJECT: RFQ- FOR DESIGN- BUILD SERVICES OF HORIZONTAL/CIVIL ENGINEERING PROJECTS

BID # CDB-0006-16

OPEN DATE: 10/21/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 6 NUMBER RECEIVED: 5 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
The City had previously issued this RFP, and the evaluation committee has evaluated proposals. Subsequently, presentations were conducted and evaluated on January 28, 2016; 02/04/16 J.B. Coxwell Contracting, Inc., was awarded as highest ranking firm with funding not-to-exceed $6,000,000.00 annually for a period of service for five (5) years.

Recommend approval of award to include the rate sheets as part of Exhibit A, as they were omitted from original award. No additional changes needed.

To be executed by formal contract through Office of General Counsel.

Attachments: Recommendation Memo, Previous Award(s)

BUYER MARILYN LAIDLER

RESPECTFULLY SUBMITTED GREGORY FEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Thomas N. Fallin, P.E., Chief, Engineering & Construction Management Division

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 6-16-16

OTHER _____

ACTION OF AWARDING AUTHORITY DATE 6/16/16

APPROVED ✓ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of
Executive Order No. 2015-05

SUBJECT: RFQ- FOR DESIGN- BUILD SERVICES OF HORIZONTAL/CIVIL ENGINEERING PROJECTS

BID # CDB-0006-16

OPEN DATE: 10/21/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 5 NUMBER RECEIVED: 6 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
The City had previously issued this RFP, and the evaluation committee has evaluated proposals. Subsequently, presentations were conducted and evaluated on January 28, 2016. Based upon the combination of proposal and presentation evaluations, scores and rankings are as follows (Listed in alphabetical order):

2) Archer-Western – 118.25
3) Calloway Contracting, Inc. - 100
1) J.B. Coxwell Contracting, Inc. - 121.5

Recommend approval of award to J.B. Coxwell Contracting, Inc., as receiving the highest score in accordance with the evaluation and ranking above. Period of Service will be five (5) years from effective date of contract with funding not-to-exceed $6,000,000.00 annually. To be executed by formal contract through Office of General Counsel.

Attachments: Recommendation Memo, Scoring Matrix, Previous Award

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY REASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Thomas N. Fallin, P.E., Acting Chief-Engineering & Construction Management Division

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 2/4/16

OTHER _____

ACTION OF AWARDING AUTHORITY DATE 2/04/16

MR APPROVED ✓ DISAPPROVED: _____

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of
Executive Order No 2015-05

OTHER: _____

SIGNATURE OF AUTHENTICATION Sam E. Mousa

SUBJECT: RFQ- FOR DESIGN- BUILD SERVICES OF HORIZONTAL/CIVIL ENGINEERING PROJECTS

BID # CDB-0006-16

OPEN DATE: 10/21/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 5 NUMBER RECEIVED: 5 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
The City had previously issued this RFP, and the evaluation committee has evaluated proposals. Based upon the proposal evaluation, the average scores and rankings are as follows (Listed in alphabetical order):

2) Archer-Western Contractors, LLC. – 91
1) J.B. Coxwell Contracting- 92
3) Callaway Contracting- 74

Pursuant to Section 2.6 – Award of Contract of the RFP, recommend approval to conduct formal interviews with each of the three-top ranked Firms.

Attachments: Recommendation Memo, Scoring Matrix, Bid Tabulation, Section 2.6, JSEB Letter

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: William J. Joyce, P.E., Chief-Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 12-30-15

OTHER _____

ACTION OF AWARDING AUTHORITY DATE 1/01/16

APPROVED ✓ DISAPPROVED: _____

OTHER: _____

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SIGNATURE OF AUTHENTICATION