5

SUBJECT: RFQ- FOR DESIGN - BUILD SERVICES OF ACTIVE AND PASSIVE PARK PROJECTS

BID #: CDB-0008-16 **OPEN DATE: 2015-10-21**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION- DESIGN/BUILD

AGENCY: PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 4 **NUMBER RECEIVED: 9** **OTHER: 1**

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval to amend the award with ACON Construction Company, Inc. (contract #8150-15) to incorporate the attached Scope & Fee Summary (Exhibit FFF-4, known as Amendment 57D) to continue design of the entire park while providing construction for Phase 1 that enables the Fountain Area to be opened to the public while future phases are under design. The guaranteed maximum price (GMP) for Amendment 57D is $612,189.51, which includes $40,000.00 in contingency and allows for completion of the work within one hundred and ninety (190) days from the Notice to Proceed. The total revised GMP award will be $2,376,763.28.

This award will be funded from accounts 32111.167101.565051.008204.00000000.00000.0000000 ($517,125.72) and 32124.167101.565051.08204.00000000.00000.0000000 ($95,063.79), executed by formal contract amendment #57D though the Office of General Counsel, and processed via change order to PO-625409-21.

ATTACHMENTS: Recommendation Memo, Exhibit FFF-4, Previous Awards

ANALYST: _____
DAVID KLAGES

RESPECTFULLY SUBMITTED: _____
DUSTIN FREEMAN, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: ROBIN G. SMITH, P.E., CHIEF, ENGINEERING AND CONSTRUCTION MANAGEMENT

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING _____ MEMBERS DISAPPROVING _____ DATE: _____

_____ _____ OTHER: _____

_____ _____

_____ _____

_____ _____

_____ _____

ACTION OF AWARDING AUTHORITY DATE _____

APPROVED _____ DISAPPROVED _____

OTHER _____

SIGNATURE OF AUTHENTICATION _____

City of Jacksonville, Florida

Donna Deegan, Mayor

Department of Public Works
Engineering & Construction Management Division
214 N. Hogan Street, 10th Floor
Jacksonville, FL 32202
(904) 255-8762
www.coj.net

ONE CITY ONE JACKSONVILLE

August 21 2023

TO: Dustin Freeman
Chief of Procurement

THRU Nina Sickler, P.E.
Acting Director OF Public Works

FROM Robin G. Smith, P.E.
Chief, Engineering and Construction Management

Daryl T. Joseph
Director, Parks, Recreation and Community Services

SUBJECT CDB-0008-16 – Design-Build Services - Active and Passive Parks Projects – St. Johns Park AMENDMENT 57D PO 625409-21

In accordance with Design/Build CDB-0008-16 Contract 8150-15 the St. Johns Park was awarded by Amendment 57A/PO625409-21, in the amount of $46,040.70 to provide a concept design for a new St. Johns Park which is in the Friendship Fountain area. Amendment 57B in the amount of $233,173.50 was to provide for a 30% design of the site from civil, landscapes and electrical perspectives. Amendment 57C in the amount of $1,485,359.57 was for 95% design of the site from civil, landscape and electrical perspectives and allowances to remove existing pavers and concrete around the fountain area and evaluate, design, fabricate and install the "pirate ship" play area. Amendment 57D is to continue design of the entire park while providing construction for Phase 1 that enables the Fountain Area to be opened to the public while future phases are under design. Negotiations have resulted in the GMP amount of $612,189.51, which includes $40,000.00 in contingency, as indicated on the attached Scope & Fee Summary, Exhibit FFF-4 and allowing for the completion of the work within 190 days of the Notice to Proceed. Acon Construction Co., Inc. is committed to meeting the 10% JSEB participation goals established for this contract.

Accordingly, this is to recommend that Amendment 57A, Contract #8150-15 originally executed August 2, 2021, between the City and Acon Construction Co. Inc. for St. Johns Park, be amended to incorporate the attached Scope and Fee Summary, Exhibit FFF-4 to increase the GMP by $612,189.51 to a new GMP amount of $2,376,763.28 known as Amendment 57D.

To be encumbered as follows

Accounts		TOTAL
32111.167101.565051.008204.00.00.00	32124.167101.565051.008204.00.00.00	
008204	008204	
PRSC Parks & Rec Capital Proj- Parks & Rec	PRSC Parks & Rec Capital Proj- Parks & Rec	
565051	565051	
2	3	
32111-384020	32124-384020	
$517,125.72	$95,063.79	$612,189.51

RGS/lw

Attachment: Exhibit FFF-4
JSEB Participation

cc. Lori West, Engineering and Construction Management

EXHIBIT FFF-4

ACON Construction Co., Inc.

3653 Regent Boulevard, Suite 401 • Jacksonville, Florida 32224 • Telephone (904) 565-9060 Fax (904) 565-9080

Aug 9, 2023

City of Jacksonville
Department of Public Works
Engineering and Construction Management
214 N. Hogan Street
Jacksonville, FL 32202

Attention: Mr. Robin G. Smith, P.E.
City Engineer

Reference: St John's Park Phase 1 Construction and Progressive Design
DB Contract #8150-15

Mr. Smith,

We are pleased to provide this proposal for the work on the subject project under the guidelines of the referenced contract.

The scope of this project is to continue design of the entire park while providing construction for Phase 1 that enables the Fountain Area to be opened to the public while the future Phases 2 and 3 are being designed and built in subsequent amendments. Those phases include restrooms, concessions, play area and gardens along with other features. A credit is included in this proposal based on negotiations with the city to change phasing previously approved and to delete a previously approved play feature. Through those negotiations, added site and electrical work needed for the new phase plan was approved using redirected Amendment C play feature funds. A limited contingency of $40,000.00 is included in this proposal to help ensure unseen items and issues can be addressed in this phase to keep the project moving forward from this phase to the next so work does not halt.

Our Guaranteed Maximum Price (GMP) for the project scope as stated is $612,189.51.

The Guaranteed Completion Date (GCD) will be 190 days from date of approval to proceed.

Breakdowns follow this letter. Please contact me if you have any questions or need further information.

Sincerely,

Frank Anderson
Construction Manager

EXHIBIT FFF-4

ACON Construction Company

DB Contract 8150-15

St John's Park Phase 1
Construction and 60% Design for
Phase 2 & 3

DATE: 8/9/23

ITEM #	DESCRIPTION	UNITS	QUANTITY	UNIT COST	TOTAL COST
	Project Management	Hrs	40	$110.00	$4,400.00
	Supervision	Hrs	160	$75.00	$12,000.00
	Administration	Hrs	30	$75.00	$2,250.00
	Civil & Landscape Design per Proposal	LS	1	$323,740.00	$323,740.00
	Electrical per Proposal	LS	1	$488,888.51	$488,888.51
	Concrete and Coatings	AL	1	$580,800.00	$580,800.00
	Landscape	AL	1	$37,190.80	$37,190.80
	Play Feature Allowance)...design, fabrication and installation included by LSI :Amendment C CREDIT (Being eliminated from Phase 1...to be proposed in future Phase)	AL	-1	$980,000.00	-$980,000.00
	Painting & Mod Allowance for Pergola	AL	1	$35,000.00	$35,000.00
	Gen Conditions Incl Bond (also includes fencing and graphics around Phase 1)	AL	1	$28,000.00	$28,000.00
	Subtotal				**$532,269.31**
	DB Fee 7.5%	LS	1	$39,920.20	$39,920.20
	Contingency (Per Contract but Restrained by budget)	LS	1	$40,000.00	$40,000.00
			TOTAL		**$612,189.51**

EXHIBIT FFF-4

HANSON
Engineering | Architecture | Planning | Allied Services

Hanson Professional Services Inc
8075 Gate Parkway West
Suite 204
904-737-0080
www.hanson-inc.com

$323,740.00

July 26, 2023 (Revised)

Mr. Frank Anderson
ACON Construction Company
3653 Regent Boulevard, Suite 401
Jacksonville, FL 32224

RE: **AGREEMENT FOR PROFESSIONAL SERVICES**
Civil Design Services – 15L0105T33
St. Johns Park – Phase 1 (90%) Civil/Hardscape/Landscape Design Services
Phase 2 Revisions to Conceptual Site Plan
Phase 2 60% Detail design

Dear Mr. Anderson:

Hanson Professional Services Inc. (Hanson) is pleased to submit our proposal to continue civil engineering and planning design services for St. Johns Park located in downtown Jacksonville, Florida.

I. ABBREVIATED PROJECT DESCRIPTION

The following scope of professional services will provide continued civil engineering design and planning services for St. Johns Park located on the river (back) side of the current Museum of Science & History building at 1025 Museum Circle, Jacksonville, FL 32207. This proposal is exclusively for a 90% level design, which will further solidify the layout of the park as it relates to utility coordination, grading, and drainage for ***Phase 1.*** This proposal also addresses ***Phase 2*** which incorporates revisions to the conceptual site plan and preliminary engineering to a 60% level for the playground/concession building area.

II. SCOPE OF SERVICES

A. **Design Development** – In conjunction with our subconsultant, HALFF Associates, Hanson will provide the following efforts:

1. **90% *Phase 1* Civil Engineering Design** - Per meeting discussions, ***Phase 1*** includes the main entrance walk, the immediate area around the pump house, and the main walk around the fountain. A portion of the pedestrian connections to San Marco Boulevard and the walkway around the pumphouse may have to be built in ***Phase 2*** due to the feasibility of the phasing process. The areas for the playground, concession building, restroom and Bartram Garden are excluded from the ***Phase 1*** area. Temporary connections for drainage and access to the existing Riverwalk are anticipated in this phase. Utility design is limited to coordination for future phases of the project. Hanson will provide civil engineering design to include site demolition, site geometry, grading, and drainage collection systems.

2. **90% *Phase 1* Hardscape Design** – HALFF to prepare ***Phase 1*** hardscape design plans for the park. Hardscape details for pavers, sidewalks, seating, trellis "retrofit", and AV layout coordination will be included. Site plan layout to incorporate the previously designed speaker cabinets and circular benches into

the current design site plan for St. Johns Park. Halff will coordinate with electrical on lighting, speaker cabinets, and benches.

3. **90% Landscape Design** – HALFF will prepare tree mitigation, landscape, and irrigation design plans for the ***Phase 1*** portion of the park. Enhanced landscape areas surrounding the playground, Bartram's Garden, and the designed wetland areas are not included within this task.

4. **Preliminary Engineering for Playground/Concession Bldg. Area (*Phase 2*)** - Hanson to provide preliminary engineering for the revised concept for the playground, concession building, restroom building, and Bartram's Garden areas. Efforts to address preliminary demo, siting, grading, drainage, and utilities for the area.

5. **Revised Conceptual Site Plan for Playground Area/Concession Bldg. Area (*Phase 2*)** – HALFF will prepare a revised site plan for the areas to include the playground, concession building, restroom building, and Bartram's Garden and concession site plan for the eastern area of St. Johns Park based on the following:
    a) The splash pad has been removed from the design.
    b) A larger ship of similar size to the ship at Lowcountry Celebration Park in Hilton Head, SC, will be incorporated.
    c) Revise and add playground elements around the overall playground area.
    d) Coordinate with the architectural consultant on siting of the buildings.

6. **Park Graphics** - HALFF utilized the Park Graphics fees from the prior proposal to assist with cost overruns as it relates to the design & development for ***Phase 1***. Therefore, the Park Graphics phase has been added back into this proposal.

    HALFF will prepare a 3D model and fly though to be used to inform the client of key design features in relation to the surrounding site. The model will encompass the St. Johns Park and enough of the surrounding context to allow the viewer to immediately recognize Jacksonville and the sites' location within downtown and along the St. Johns River. HALFF will model several buildings and bridges in the vicinity of the park to achieve visual recognition. Using the model. HALFF will create a video 20-30 seconds in length and include six still images that will include additional postproduction. This video and still images can be utilized by the city for marketing and fundraising for the project. HALFF will render the video and still images in daylight. Any video or still images at night or low light levels (necessitating virtual lighting) will be an additional service.

    a) During production of these graphics, HALFF will present working still images of the certain design elements to the CLIENT to confirm internal approval.
    b) It should be noted that as the overall design is further envisioned, additional modeling support and graphic design is envisioned.
    c) HALFF's exhibit will not include 3D animation of the fountain.
    d) HALFF will also prepare a plan view rendered graphic.

7. **60% Civil Engineering Plan Preparation (*Phase 2*)** - Hanson to provide civil engineering to a 60% level for the revised concept for the playground, concession building, restroom building, and Bartram's Garden areas. Hanson will provide civil engineering design to include site demolition, site geometry, grading, and drainage collection systems.

8. **60% Hardscape Design Plan Preparation (Phase 2 only)**
   a) HALFF will prepare the 60% hardscape design plans for phase 2 of the project which will include Bartram's Garden, the main walkway entry, pedestrian walkways surrounding the pump building, and the playground.
   b) HALFF Hardscape Design Plans include:
      i. Hardscape Details
         a. Pavement materials / seating
         b. Playground design surfacing and materials
         c. Initial design for interpretive kiosks / wayfinding
         ii. Coordinate grading / drainage plan

9. **60% Landscape Design (Phase 2 Only)**
   a) HALFF will prepare initial landscape plans for phase 2 of St. Johns Park.
      ii. This includes enhanced landscape areas surrounding the playground, designed wetland and Bartram's Garden.

10. **Schematic Architectural Design**
    a) HALFF and architectural subconsultant will prepare schematic architectural design for 3 structures to include open air pavilions of different sizes, restroom building with trellis and concession building.
    b) Schematic design will include floor plans and elevations for each building type.

B. **Coordination Meetings with City and ACON** - Hanson/HALFF will participate in weekly coordination meetings with the city, ACON and other consultants involved with the project. Meetings will be held on-site, in the office, via Microsoft Teams, or at Parks offices at the Ed Ball Building.

C. **Geotechnical Services** - CSI Geo will conduct 5 Standard Penetrations Tests (SPT) @ 25-foot depth each, 1 pavement core and 7 auger borings @ 8' each.

D. **Construction Assistance** - Hanson/HALFF will provide limited construction assistance for the ***Phase 1*** limits to include contractor RFI clarification/responses, shop drawing reviews, field meetings, minor plan updates, and as-built drawings from contractor redlines.

III. **EXCLUDED SERVICES**

Hanson's Scope of Services does not include the following services, which are the obligation of ACON or the City, as the case may be.

a. Electrical Design Services.

b. Structural Design Services including "trellis retrofit".
c. Any service related to environmental contamination assessment.
d. Any service related to buildings or vertical construction elements unless specified.
e. Off-site improvements or alternations to the existing seawalls
f. Municipal or regulatory permitting for Phase 2.

IV. **FEE SCHEDULE**

Our fees for the described services are outlined in the following table.

Scope of Services	Lump Sum Fee
Civil Design, Permitting, & CA	$154,238.85
Hardscape, Landscape and Architectural	$157,500.00
Geotechnical Services	$12,001.45
TOTAL	**$323,740.30**

We look forward to continuing to work with ACON and the city on this project. We can proceed with this effort upon final written authorization from you. Thank you.

Sincerely,

Chantal F. Bowen

Chantal Bowen, PE
Sr. Project Manager Hanson Professional Services

EXHIBIT FFF-4

PART ONE - GENERAL	
1. PROJECT St. Johns Park - Phase 1 (90% Design), Concept - 60% Phase 2	2. PROPOSAL NUMBER 15L0105T33
3. CONSULTANT HANSON PROFESSIONAL SERVICES, INC.	4. DATE OF PROPOSAL 7/26/2023

PART TWO - LABOR RELATED COSTS

5. DIRECT LABOR	HOURLY RATE	ESTIMATED HOURS	ESTIMATED COST	TOTAL
Principal	$95.00	18	$ 1,710.00	
Project Manager	$91.00	186	$ 16,889.60	
Project Engineer	$72.50	208	$ 15,080.00	
Engineer Technician	$48.00	219	$ 10,512.00	
CADD Technician	$34.00	194	$ 6,596.00	
Clerical	$30.00	24	$ 720.00	
TOTAL DIRECT LABOR				$ 51,507.60
6. OVERHEAD (COMBINE FRINGE BENEFIT AND ADMINISTRATIVE) OVERHEAD RATE - 171.16% X TOTAL DIRECT LABOR				$ 88,160.45
7. SUBTOTAL - LABOR + OVERHEAD (ITEMS 5 & 6)				$ 139,668.05
8. PROFIT - LABOR RELATED COSTS (ITEM 7) X 10%				$ 13,966.80

PART THREE - OTHER COSTS

9. MISCELLANEOUS DIRECT COSTS	
ORIGINAL REPRODUCIBLE - VELLUM PLOTS	
BLUELINES - 24"x36"	
PAPER COPIES	$80.00
MISCELLANEOUS DIRECT COSTS SUBTOTAL	$ 80.00
10. SUBCONTRACTS - LUMP SUM	
0	
Geotech	$12,001.45
Landscape - Haiff	$157,500.00
SUB-CONTRACT SUBTOTAL	$169,501.45
TOTAL LUMP SUM AMOUNT (ITEMS 5,6,8,9 &10)	$ 323,216.30
11. REIMBURSABLE COSTS (LIMITING AMOUNT)	
Other Expenses	$524.00
SUBTOTAL REIMBURSABLE	$ 524.00

PART FOUR - SUMMARY

TOTAL AMOUNT OF CONTRACT (LUMP SUM PLUS REIMBURSABLE) ITEMS 5,6,8,9,10,&11	$ 323,740.30

I:\15Jobs\15L0105T33\Admin\03-Proposal\60% Proposal Phase 1 UPDATE\[Staffhours_St. Johns Park - Phase 1 (90%) Revised 7 25 2023.xls]Summary

EXHIBIT FFF-4

HANSON PROFESSIONAL SERVICES, INC.
DATE: 07/26/23
CLIENT: ACON Construction Co., Inc.
PROJECT: St. Johns Park - Phase 1 (90% Design), Concept - 60% Phase 2

			Principal HRS	Project Mgr HRS	Project Eng HRS	Eng Tech HRS
a.	90% Design - Phase 1					
	Data Collection and Review		0	1	3	3
	Field Reviews/Utility Coordination		0	4	4	4
	Demolition Layout and Coordination - Phase 1		0	2	3	4
	Geometric Layout and Coordination - Phase 1		0	2	6	4
	Grading & Drainage Design/ADA Review - Phase 1		0	2	8	8
	Temporary Collection System Layout & Coordination		0	2	8	8
	Quality Control		0	8	0	0
	Supervision		0	8	0	0
	Subconsultant Coordination (LA/Geotech)		1	2	6	3
	Design Team Meetings & Coordination (20)		4	18	9	6
	Client Site Meetings & Coordination (20)		4	8	4	6
	Sub-total Hours		9	57	51	46
b.	Phase 1 Project Submittals	No. of Sheets				
	Cover/Key Sheet	1	0	0	1	4
	Legend and General Notes	1	0	1	3	0
	Existing Conditions & Demolition Plan	2	0	2	3	4
	Master Site Plan	1	0	1	2	4
	Geometry Plans	2	0	2	3	4
	Grading & Drainage Plans	2	0	2	4	8
	Detail Sheets	2	0	2	3	4
	Erosion Control Detail Plan	2	0	0	1	2
	Quality Control		0	6	0	0
	Supervision		0	6	0	0
	Sub-total Hours	13	0	21	20	30
c.	Concept Design - Phase 2					
	Data Collection and Review		0	1	3	3
	Field Reviews/Utility Coordination		0	1	4	4
	Demolition Layout and Coordination - Phase 2		0	1	3	4
	Geometric Layout and Coordination - Phase 2		0	1	6	4
	Grading & Drainage Design/ADA Review - Phase 2		0	1	8	8
	Water & Sewer Design		0	0	0	0
	Preliminary stormwater management analysis		0	1	8	8
	Erosion Control Design		0	0	0	0
	MOT Design		0	2	2	2
	Quality Control		0	4	0	0
	Supervision		0	4	0	0
			0	17	34	33

HANSON PROFESSIONAL SERVICES, INC.

EXHIBIT FFF-4

DATE: 07/26/23
CLIENT: ACON Construction Co., Inc.
PROJECT: St. Johns Park - Phase 1 (90% Design), Concept - 60% Phase 2

			Principal HRS	Project Mgr HRS	Project Eng HRS	Eng Tech HRS
d.	**60% Design - Phase 2**					
	Data Collection and Review		0	1	3	3
	Field Reviews/Utility Coordination		0	4	4	4
	Demolition Layout and Coordination - Phase 2		0	2	3	4
	Geometric Layout and Coordination - Phase 2		0	2	6	4
	Grading & Drainage Design/ADA Review - Phase 2		0	2	12	12
	Drainage Collection System Layout & Coordination		0	2	12	12
	Quality Control		0	5	0	0
	Supervision		0	5	0	0
	Subconsulant Coordination (LA/Geotechl)		1	2	6	3
	Design Team Meetings & Coordination (20)		4	18	9	6
	Client Site Meetings & Coordination (20)		4	8	4	6
	Sub-total Hours		9	51	59	54
e.	**Phase 2 Project Submittals**	**No. of Sheets**				
	Cover/Key Sheet	1	0	0	1	2
	Legend and General Notes	1	0	1	3	0
	Existing Conditions & Demolition Plan	2	0	2	3	4
	Master Site Plan	1	0	1	2	4
	Geometry Plans	2	0	2	3	4
	Grading & Drainage Plans	2	0	2	4	8
	Utility Plans	2	0	2	3	3
	Detail Sheets	2	0	2	3	4
	Erosion Control Detail Plan	2	0	0	1	2
	Quality Control	15	0	8	0	0
	Supervision		0	8	0	0
	Sub-total Hours		0	27	23	31

EXHIBIT FFF-4

HANSON PROFESSIONAL SERVICES, INC.
DATE: 07/26/23
CLIENT: ACON Construction Co., Inc.
PROJECT: St. Johns Park - Phase 1 (90% Design), Concept - 60% Phase 2

		Principal HRS	Project Mgr HRS	Project Eng HRS	Eng Tech HRS
f.	**Early Permitting and Coordination**				
	SJRWMD Pre-App Meeting & Coordination	0	2	2	2
	JEA Pre-App Meeting and Coordination	0	0	0	0
	DDRB Pre-App Meeting & Coordination & Presentation	0	0	0	0
	Development to the west coordination	0	0	0	0
	Sub-total Hours	0	2	2	2
h.	**Construction Assistance Phase 1**				
	RFI Clarification/Responses	0	1	3	6
	Shop Drawing Reviews	0	1	4	5
	Field Meetings/Coordination (3)	0	6	6	0
	Plan Updates	0	1	3	6
	Create As-Builts from Contractors Redlines	0	1	3	6
	Sub-total Hours	0	10	19	23
	Total Manhours	18	186	208	219
	Hourly Rates	$283.36	$271.43	$216.25	$143.17
	Total Labor Dollars	$5,100.52	$50,377.64	$44,980.03	$31,354.78

		Unit	$/Unit	Quantity	Cost
g.	**ESTIMATED EXPENSES***				
	11 X 17 Copies	ea.	$0.15	200	$30.00
	8.5" x 11" Copies	ea.	$0.10	500	$50.00
	Mileage	mi.	$0.66	800	$524.00
					$604.00

I:\15Jobs\15L0105T33\Admin\03-Proposal\90% Proposal Phase 1 UPDATE\Staffhours_St. Johns Park - Phase 1 (90%) Revised 7

EXHIBIT FFF-4

July 25, 2023

Chantal Bowen, PE
Senior Project Manager
Hanson Professional Services, Inc.
8075 Gate Parkway West, Suite 204
Jacksonville, FL 32216

Sent via email: cbowen@hanson-inc.com
AVO # P38639.015

RE: AGREEMENT FOR PROFESSIONAL SERVICES
ST. JOHNS PARK @ FRIENDSHIP FOUNTAIN
90% HARDSCAPE / LANDSCAPE CONSTRUCTION AND PERMIT DESIGN PLANS
PHASE 1 / REVISE CONCEPTUAL SITE PLAN PHASE 2 / 60% DETAIL DESIGN FOR PHASE 2

Dear Ms. Bowen:

Halff Associates, Inc is pleased to submit our proposal to provide detailed design construction plans for the referenced site, more specifically described as follows:

Site Location:

City:	Jacksonville	County:	Duval	State:	FL
Latitude:	30.3200	Longitude:	-81.6598		

Absent a fully executed form of contract to the contrary, once signed by you or your authorized representative, this form of Agreement for Professional Services ("the Agreement") shall, for all purposes, constitute a binding contract upon Hanson Professional Services, Inc. (CLIENT) and Halff (HALFF). This agreement will comply with the terms and conditions of the Master Subcontractor Agreement executed between Hanson Professional Services, Inc., and Halff Associates; Inc. dated April 8, 2020. In addition, once signed by you or your authorized representative, this Agreement shall serve as the Notice to Proceed with the work identified herein.

The abbreviated project description, scope of services, CLIENT's responsibilities, schedule, compensation, and contract conditions are as follows:

I. ABBREVIATED PROJECT DESCRIPTION

HALFF will continue the design effort to bring the most recent Conceptual Design Plan that HALFF has previously provided to the ACON Design Build Parks Team to 90% construction plans and permit design plans for Phase 1 only. Phase 1 includes the central walkway around the main fountain area, along with pedestrian connections to the Riverwalk and San Marco Boulevard cul-de-sac, and the walkway around pumphouse building. A portion of the pedestrian connections to San Marco Boulevard and the walkway around the pumphouse may have to be built in the next phase due to the feasibility of the phasing process. Design plans will include the minimal work necessary to seek permit approval for phase 1.

Further coordination will be involved with civil as it relates to power and sound, electrical, utilities, grading, and drainage. Further refinement will also be necessary of the layout based on any conflicts discovered through coordination with civil.

Furthermore, this proposal includes the revisions to update the conceptual design to complete Phase 2, including modifications to Bartrams Garden, the main entry, the playground facility and restroom/concessions building.

The overall project TEAM consists of:

1. ACON Construction Co., Inc. will act as the Prime Consultant to the City of Jacksonville and provide construction cost estimating
2. Hanson Professional Services, Inc.- Civil Engineering Design and Permitting
3. Miller Electric - electrical, audio, lighting and low voltage design
4. HALFF - landscape architectural and hardscape design services
5. Freeport Fountains, LCC – Splash Pad Consulting
6. Landscape Structures & Rep Services Inc. – Boat/ Ship Play Elements Consulting
7. Kasper Architects & Associates – Conceptual Design of Restroom/Concessions Building

Note: HALFF utilized the Park Graphics fees from the prior proposal to assist with cost overruns as it relates to the design & development for Phase 1. Therefore, the Park Graphics phase has been added back into this proposal and Items 102, 103, & 104 below have their fees reduced, respectfully.

II. SCOPE OF SERVICES

101. Coordination Meeting – Client, Contractor, Other Consultants, Stakeholder, COJ Parks Meetings

    A. HALFF will participate in up to twenty (20) meetings to coordinate with those referenced above as necessary for the completion of this scope of service. HALFF will budget a maximum of eight (8) meetings will be located either on-site or with the Park's staff at the Ed Ball Building.

102. Revised Site Plan (Phase 1 Only)

    A. HALFF will prepare a revised site plan layout to incorporate the previously designed speaker cabinets and circular benches into the current design site plan for St. Johns Park.
        i. HALFF will coordinate with civil on utility, grading and stormwater
        ii. HALFF will coordinate with electrical on lighting, speaker cabinets, and benches

103. 90% Hardscape Design Plan Preparation (Phase 1 Only)

    A. HALFF will prepare the 90% hardscape design plans as described within the abbreviated project description under Section I.

    B. HALFF Hardscape Design Plans include:
        i. Hardscape Details
            a. Pavers / sidewalk / seating / "trellis retrofit"
            b. No structural is included within the Trellis Retrofit
        ii. A conceptual lighting / sound plan (Electrical Design by Others)
        iii. Coordinate grading / drainage plan

    C. HALFF will prepare all plans to scale in AutoCAD for printing in black and white on a title block.

    D. HALFF plans will include coordination with the CLIENT, Contractor (ACON), Electrical / sound sub-consultant / and others that will be a part of the overall project team.

104. 90% Landscape Design (Phase 1 Only)

    A. HALFF will prepare tree mitigation, landscape, and irrigation permit plans for St. Johns Park
        i. Enhanced landscape areas surrounding the playground, Bartram's Garden, the designed wetland area is not included within this task and will be completed later date.
    B. HALFF will prepare all plans to scale in AutoCAD for printing in black and white on a title block.

105. Revise Conceptual Site Plan for Phase 2 (Phase 2)

    A. HALFF will prepare a revised site plan for the areas witihn phase 2 to include the playground, concession building, restroom building, and Bartram's Garden.
        i. The splash pad has been removed from the design.
        ii. A larger ship of similar size to the ship at Lowcountry Celebration Park in Hilton Head, SC, will be incorporated.
        iii. Revise and add playground elements around the overall playground area.
        iv. Coordinate with the architectural consultant on siting of the buildings.

106. Park Graphics

    A. HALFF will prepare a 3D model and fly though to be used to inform the client of key design features in relation to the surrounding site. The model will encompass the St. Johns Park and enough of the surrounding context to allow the viewer to immediately recognize Jacksonville and the sites' location within downtown and along the St. Johns River. HALFF will model several building and bridges in vicinity of the park to achieve visual recognition. Using the model. HALFF will create a video 20-30 seconds in length and include six still images that will include additional postproduction. This video and still images can be utilized by the City for marketing and fundraising for the project. HALFF will render the video and still images in daylight. Any video or still images at night or low light levels (necessitating virtual lighting) will be an additional service.
        i. During production of these graphic, HALFF will present working still images of the certain design elements to the CLIENT to confirm internal approval.
        ii. It should be noted that as the overall design is further envisioned, additional modeling support and graphic design is envisioned.
        iii. Our exhibit will not include 3D animation of the fountain.
    B. HALFF will also prepare a plan view rendered graphic.

107. 60% Hardscape Design Plan Preparation (Phase 2 Only)

    A. HALFF will prepare the 60% hardscape design plans for phase 2 of the project which will include Bartram's Garden, the main walkway entry, pedestrian walkways surrounding the pump building, and the playground.
    B. HALFF Hardscape Design Plans include:
        i. Hardscape Details
            a. Pavement materials / seating
            b. Playground design surfacing and materials
            c. Initial design for interpretive kiosks / wayfinding
                ii. Coordinate grading / drainage plan
    C. HALFF will prepare all plans to scale in AutoCAD for printing in black and white on a title block.

108. 60% Landscape Design (Phase 2 Only)

    A. HALFF will prepare initial landscape plans for phase 2 of St. Johns Park.
        ii. This includes enhanced landscape areas surrounding the playground, designed wetland and Bartram's Garden.
    B. HALFF will prepare all plans to scale in AutoCAD for printing in black and white on a title block.

109. Schematic Architectural Design

    A. HALFF and architectural subconsultant will prepare schematic architectural design for 3 structures to include open air pavilions of different sizes, restroom building with trellis and concession building.
    B. Schematic design will include floor plans and elevations for each building type.

110. Construction Management (Phase 1 Only)

    HALFF will provide limited construction observation for the construction of improvements. Construction phase services will be billed as a lump sum fee, per the below scope.

    Typical HALFF responsibility during construction is limited to the following:

    A. Attend a pre-construction meeting.

    B. Review shop drawings and material submittals

    C. Visit the site up to four (4) times to confirm work is constructed in accordance with the Construction Plans and Technical Specifications.

    D. Review of any Request for Information (RFI) and address them as needed. This included minor modifications to the plans. Modifications that require significant design changes or alterations are considered major modifications that may require approvals.

III. CLIENT'S RESPONSIBILITIES

A. Payment of any and all impact, review and permitting fees.

B. Provide HALFF with any information, agreements, and/or restrictions that may be in effect on the property and impact the design guidelines or criteria for the project.

C. The CLIENT shall provide HALFF with access to the site for activities necessary for the performance of the services. HALFF will take precautions to minimize damage due to these activities but have not included in the fee the cost of restoration of any resulting damage.

IV. SCHEDULE

Upon receipt of a fully executed copy of this Agreement, HALFF will perform its services and discharge the obligations imposed upon us in a prompt and timely manner and as expeditiously as is consistent with professional skill and care and the orderly progress of the work. We also acknowledge that the CLIENT is to be regularly and routinely consulted in connection with the performance hereunder.

V. EXCLUDED SERVICES

HALFF's Scope of Services expressly does not include the following services which are the obligation of the CLIENT or Owner, as the case may be.

A. Geotechnical, Civil Service
B. Environmental/Biological Services
C. Any service related to buildings or vertical construction elements unless specified
D. Any redesign due to changes required in the event additional laws, regulations, or policies are promulgated by governmental agencies subsequent to the date of this Agreement.
E. In the event changes are requested by the CLIENT once a phase of work is complete, all work connected therewith shall be treated as additional services and paid for accordingly.
F. Requests for additional information by the review agencies for items not specifically required in codes and regulations.

VI. FEE SCHEDULE

Our fees for the described services are outlined in the following table. Fees do not include Reimbursable Expenses directly associated with this project (travel, mileage, reproduction, supplies, and other non-labor reimbursable costs). Reimbursable Expenses will be invoiced at their direct cost-plus fifteen percent (15%) for handling but will not exceed **$1,000.00** without prior written authorization.

Scope of Services	Lump Sum Fee
101. Coordination Meetings	$25,000.00
102. Revised Site Plan (Phase 1 Only)	$7,500.00
103. 90% Hardscape Design Plan Preparation (Phase 1 Only)	$8,500.00
104. 90% Landscape Design (Phase 1 Only)	$8,500.00
105. Revise Site Plan for Playground Area (Phase 2)	$15,000.00
106. Park Graphics	$20,000.00
107. 60% Hardscape Design Plan (Phase 2 Only)	$17,500.00
108. 60% Landscape Design (Phase 2 Only)	$17,500.00
109. Schematic Architectural Design	$25,000.00
110. Construction Management (Phase 1 Only)	$12,000.00
Reimbursable Expenses	$1,000.00
TOTAL	**$157,500.00**

Prepared by:

HALFF

7.25.23

Joseph P. Loretta, PLA — Date
Operations Manager, Jacksonville

CSIGeo
Geotechnical · CMT · CEI

2394 St. Johns Bluff Road, S
Suite 200
Jacksonville, Florida 32246
tel (904) 641-1993

GEOTECHNICAL FEE ESTIMATE
St. Johns Park
Phase III
Jacksonville, Florida

Item Description	Unit	Number of Units	Cost / Unit	Estimated Cost
Field Exploration				
Mobilization/Demobilization - Truck	ea.	1	$550.00 /ea.	$550.00
5 Standard Penetration Test (SPT) @ 25'	ft.	125	$13.50 /ft.	$1,687.50
7 Auger Borings @ 8' ea.	ft.	56	$10.50 /ft	$588.00
1 Pavement Core	ea.	1	$87.00 /ea.	$87.00
Patching	ea.	1	$45.00 /ea.	$45.00
Boring Layout/Utility Clearance/Coordination	hr.	4	$112.10 /hr.	$448.40
Site Meetings/Field Reviews	hr.	6	$112.10 /hr.	$672.60
Subtotal:				**$4,078.50**
Laboratory Testing				
Organic Content	ea.	6	$37.00 /ea.	$222.00
Natural Moisture Content	ea.	12	$21.00 /ea.	$252.00
Single Sieve Grain Analysis	ea.	12	$38.85 /ea.	$466.20
Atterburg Limits	ea.	6	$99.00 /ea.	$594.00
Subtotal:				**$1,534.20**
Engineering/Support Services				
Senior Geotechnical Engineer	hr.	5	$153.09 /hr.	$765.45
Geotechnical Engineer	hr.	20	$150.22 /hr.	$3,004.40
Geotechnical Staff Engineer	hr.	13	$112.10 /hr.	$1,457.30
CADD	hr.	10	$82.50 /hr.	$825.00
Clerical	hr.	6	$56.10 /hr.	$336.60
Subtotal:				**$6,388.75**
TOTAL (Estimated):				**$12,001.45**

MILLER ELECTRIC COMPANY
Powering the Possibilities

PO Box 1799 (32201)
6805 Southpoint Parkway
Jacksonville, FL 32216
TOLL FREE: 800.554.4761
FAX: 904.389.8653
www.mecojax.com

EXHIBIT FFF-4

$488,888.51

July 26th, 2023
REVISED

ACON Construction Co, Inc.

Attention: Frank Anderson

RE: St. Johns River Park Lighting and Electrical

We are pleased to offer our pricing for the above referenced project. We will provide all Supervision, labor, Equipment and Materials for all electrical and controllable, RGBW lighting for the St. Johns River Park as per the plans and specifications provided.

Pricing for above referenced project

Phase One - Core Project.....$488,888.51

Phase Two West.....$276,334.65

Phase Two East.....$217,862.26

Total $983,085.42

Clarifications

- All work is to be performed in strict accordance with NFPA 70E, Miller Electric Safety Policy, OSHA 29CFR1910.333 and OSHA 29CFR1926.416
- The current market for commodities is very volatile. All copper, aluminum, PVC, and steel pricing is based on current market pricing for commodities. This proposal is based on current market pricing for commodity materials as of the date of this proposal, and no contingency is carried for commodities market pricing escalation. Additional costs will apply in the event of market-based commodity materials pricing escalation
- Lighting design and engineering was completed by Miller Electric and provided as a recomendation
- Any changes to the scope required by COJ can result in a pricing change as this is a pure design build number

MILLER ELECTRIC COMPANY
Powering the Possibilities

PO Box 1799 (32201)
6805 Southpoint Parkway
Jacksonville, FL 32216
TOLL FREE: 800.554.4761
FAX: 904.389.8653
www.mecojax.com

EXHIBIT FFF-4

- Lighting Includes all conduit, wire, RGBW Light Columns, wall packs, Lighting Controls and Audio equipment.

- **Exclusions**

All surveying necessary for this project.
All testing of soil compactions.
All restoration of landscape and sod.
Any removal of and restoration of concrete or asphalt.
Any Testing or Inspections for Concrete.
Any Permitting Except for Electrical
Erosion Control plan and Installation by others
All Hazardous waste materials are to be disposed of by others.
Any Pavement Marking.

Exclusions completed.

We appreciate the opportunity to submit this proposal and look forward to working with you on this and any other projects you may have in the future. Should you require additional information, please feel free to call us.

Sincerely,
Miller Electric Company

Joseph Mangels
Project Manager

EXHIBIT FFF-4

A Plus Construction Services, Inc.
96150 Dowling Dr
Yulee, FL 32097
9046120597
chas.aplus@yahoo.com

Estimate

A PLUS CONSTRUCTION
CGC1529403 CCC1330803

ADDRESS
ACON Construction Co Inc
3653 Regent Blvd S-401
Fl
Jacksonville, FL 32224

ESTIMATE #	DATE
1086	07/21/2023

P.O. NUMBER
St Johns Park Phase 1 (REV)

DESCRIPTION	QTY	RATE	AMOUNT
Place concrete including layout, equipment, and materials. Includes color sealants and revised quantities for new phase 1	1	570,000.00	570,000.00
840SF of topping slab at existing riverwalk	1	10,800.00	10,800.00
		TOTAL	**$580,800.00**

Accepted By

Accepted Date

EXHIBIT FFF-4

LIBERTY LANDSCAPE SUPPLY

July 10, 2023

St. John's Park Phase 1 Sod and Irrigation

Acon Construction

3653 Regent Blvd STE 401, Jacksonville, FL 32224

Attn: Frank Anderson

Liberty Landscape Supply proposes the following to include all labor, materials, equipment, taxes, delivery, installation, warranty, insurance, etc. per plans provided by Acon Construction for St John's Park, drawn by Hanson, dated 8/18/2022:

1. Irrigation:
   Installation of 13 Zone system with 6" sprays for turf and drip for beds; 2-wire system to be installed for ease of expansion into future phases. $22,916.40

2. Icon Zoysia, approximately 15,750 sq ft installed $14,274.40

Total **$37,190.80**

***This proposal does not include maintenance of sod.**

Respectfully,

Aimee Underwood

Liberty Landscape Supply

13385 N. Main St.

Jacksonville, FL 32218

LSI ALLOWANCE FOR PLAYTE SHIP PORTUGUESE

EXHIBIT FFF-3

Frank Anderson

APPROVED IN AMOUNT C$ 980,000.00

From:	Loretta, Joseph P. <jLoretta@Halff.com>
Sent:	Wednesday, June 1, 2022 8:38 AM
To:	Jill Enz PLA ASLA
Cc:	Limburg, Jordan P.; Felix, Dustin; Frank Anderson; Chantal Bowen; Corey Bowden
Subject:	FW: Proj: 19106, City of Jacksonville St. Johns Park
Attachments:	1164650-01-01-01.jpg; 1164650-01-01-02.jpg; 1164650-01-01-03.jpg; 1164650-01-01-04.jpg; 1164650-01-01-05.jpg; 1164650-01-01-06.jpg; 1164650-01-01-07.jpg; 1164650-01-01.dwg

CREDITED BACK IN THIS PROPOSAL

Jill,

I just wanted to share with you the initial graphics / plans for the ship and playground that LSI has provided. We just received this yesterday. All in all, it looks okay, but we are wanting to look and swap out a few elements here with ID Sculpture Playgrounds..

Anyway, we wanted to get some of your initial feedback and discussion. I am not available this afternoon for our 4:00 PM call, but if you and Jordan want to talk, that is no problem.

Thanks,

Joe

Joseph P. Loretta, PLA, LEED®AP-BD+C
Operations Manager, Jacksonville
Halff Associates, Inc.

O: (904) 441-8365
C: (904) 476-6147

Halff.com | LinkedIn | Facebook | Twitter | Instagram | YouTube

From: kim@repservices.com <kim@repservices.com>
Sent: Tuesday, May 31, 2022 11:30 AM
To: Loretta, Joseph P. <jLoretta@Halff.com>
Subject: Proj: 19106, City of Jacksonville St. Johns Park

Good Mornin Joe,

I hope you had a great holoday weekend. Atached please find preliminary design from LSI. Please review and let me know if changes are needed . I have not finalized pricing but believe that it will come in around 980K with install and surfacing.

Best Regards,

Kim

Kim Mcphee | Sales Consultant | (email): kim@repservices.com

EXHIBIT FFF-4

EXHIBIT FFF-3

Rep Services, Inc. | 165 W. Jessup Ave. | Longwood, FL 32750-4146
☎(office): 407.831.9658 | 🖷 (fax): 866.232.8532 | (mobile): 904.239.9267 | (web): www.repservices.com
Experts at Play & Outdoor Spaces

EXHIBIT FFF-4

DEPARTMENT OF PUBLIC WORKS

Jacksonville
Where Florida Begins.

MINORITY PARTICIPATION
Attachment to Fee & Contract Negotiations or Contract Amendment

Title: St Johns Park 95% Design & Exploratory/Preparatory Efforts
Project No.: 8150-15
Date:

	Company's Name (Minority Subconsultant)	Classification (Minority Status)	Type of Work (Scope of Services)	Dollar Value
1.)	APLUS Constr Services Inc	JSEB/WBE	Site/Concrete	$580,800
2.)				$
3.)				$
4.)				$
5.)				$
6.)				$
7.)				$
8.)				$

Check one:

This is: Original Fee Negotiation _____

This is: Contract Amendment No.: X

Date of this Document: Aug 9, 2023

SUBJECT: RFQ- FOR DESIGN - BUILD SERVICES OF ACTIVE AND PASSIVE PARK PROJECTS

BID #: CDB-0008-16 **OPEN DATE: 2015-10-21**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION- DESIGN/BUILD

AGENCY: PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 4 **NUMBER RECEIVED: 9** **OTHER: 1**

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval to amend the award with ACON Construction Company, Inc., (contract #8150-15), to incorporate the Scope & Fee Summary, Exhibit FFF-3, known as Amendment 57C, for the 95% design of the site from civil, landscape and electrical perspectives, and allowances to remove existing pavers and concrete around the fountain area and evaluate, design, fabricate and install the "pirate ship" play area at St. Johns Park in the amount $1,485,359.57. Total revised award amount not-to-exceed $1,764,573.77.

Funding Source: 32111.167101.565051.008204.00000000.00000.0000000 – To be executed by formal contract amendment through Office of General Counsel.

ATTACHMENTS: Recommendation Memo, Exhibit FFF-3 and Previous Awards

ANALYST: JACLYN STAMOS

RESPECTFULLY SUBMITTED: DUSTIN FREEMAN, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 11/17/2022

OTHER

ACTION OF AWARDING AUTHORITY DATE 11/17/2022

APPROVED ✓ DISAPPROVED

OTHER

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02

SUBJECT: RFQ- FOR DESIGN - BUILD SERVICES OF ACTIVE AND PASSIVE PARK PROJECTS

BID #: CDB-0008-16 **OPEN DATE: 2015-10-21**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION- DESIGN/BUILD

AGENCY: PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: 4 **NUMBER RECEIVED: 9** **OTHER: 1**

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval to amend the award with ACON Construction Company, Inc. for Amendment 57B to include the 30% design focused on civil, landscape and electrical work for St. Johns Park project, and to increase the award by $233,173.50. Total revised award amount not-to-exceed $34,733,173.50.

Funding Source: 32111.167101.565051.008204.00000000.00000.0000000 – To be executed by formal contract amendment through Office of General Counsel.

ATTACHMENTS: Recommendation Memo, Scope of Work and Previous Awards

ANALYST: Annette Burney

RESPECTFULLY SUBMITTED: GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 1/13/2022

OTHER:

ACTION OF AWARDING AUTHORITY DATE 1-18-22

APPROVED ✓ DISAPPROVED

OTHER

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of
Executive Order No. 2019-02

SUBJECT: **RFQ- FOR DESIGN- BUILD SERVICES OF ACTIVE AND PASSIVE PARK PROJECTS**

BID # **CDB-0008-16** OPEN DATE: **10/21/2015**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT: **CONSTRUCTION – DESIGN/BUILD**

AGENCY: **DEPARTMENT OF PUBLIC WORKS**

BASIS OF AWARD: **EVALUATION CRITERIA**

NUMBER OF BIDS INVITED: 4 NUMBER RECEIVED: 9 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

The Department of Public Works has completed negotiations with ACON Construction Company, Inc. (contract #8150-15), for the St. Johns Park project in accordance with the subject bid.

Recommend approval to award ACON Construction Company, Inc. in the guaranteed maximum price not-to-exceed $46,040.70 which includes a contingency of $2,000.00. The scope of award is to provide concept design for a new St. Johns Park located in the Friendship Fountain area. This incorporates the attached Scope and Fee Summary, Exhibit "FFF-1", and allowing for the completion of the work within 90 days of the Notice to Proceed. Total annual expenditure amount is currently at $33,000,000.00 and the total amount spent to date is $29,677,242.13.

Funding for this award is to be encumbered account(s): 008204.565051.2 32111.384020 to be executed by contract Amendment 57A through Office of General Counsel.

Attachments: Recommendation Memo, Exhibit "FFF-1", Previous Award(s)

BUYER Nekole Hulitt
NEKOLE HULITT

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: **Robin G. Smith, P.E., Chief, Engineering and Construction Management/ Daryl T. Joseph, Director, Parks, Recreation and Community Services**

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 6/10/2021

OTHER

ACTION OF AWARDING AUTHORITY DATE 6/11/21

APPROVED ✓ BH DISAPPROVED:

OTHER.

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For Mayor Lenny Curry
Under Authority of
Executive Order No. 2019-02