14

SUBJECT: DUNN AVENUE AT ARMSDALE ROAD – NEW TRAFFIC SIGNAL CONSTRUCTION

BID #: CP-0046-23 **OPEN DATE:** 3/15/2023

JACKSONVILLE PROCUREMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION CONTRACT – DATE OF EXECUTED CONTRACT THROUGH PROJECT COMPLETION

AGENCY: TRAFFIC ENGINEERING DIVISION

BASIS OF AWARD: ALL OR NONE TO THE LOWEST RESPONSIVE, RESPONSIBLE BIDDER

NUMBER OF BIDS INVITED: 5 **NUMBER RECEIVED:** 1 **OTHER:** 0

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Subject solicitation was awarded on 4/13/23 to Traffic Control Devices, LLC (contract #70411-23) in the amount of $1,393,000.00.

Request approval of Change Order #1 to contract #70411-23 in the amount of $19,630.00 for the removal of open trench conduit and the addition of directional bore conduit as indicated in the attached Scope & Fee Summary. Total revised not-to-exceed award amount will be $1,412,630.00.

This award we funded from account 10804.105302.565050.003809.00000000.00000.0000000, executed by formal Change Order #1 through the Office of General Counsel, and processed via increase to PO-660282-23.

ATTACHMENTS: Recommendation Memo, Scope & Fee Summary/Change Order, Previous Award

ANALYST: _____
DAVID KLAGES

RESPECTFULLY SUBMITTED: _____
DUSTIN FREEMAN, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: CHRISTOPHER W. LEDEW, P.E., CHIEF, TRAFFIC ENGINEERING DIVISION

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF JPAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING _____ MEMBERS DISAPPROVING _____ DATE: _____

_____ _____ OTHER: _____

_____ _____

_____ _____

ACTION OF AWARDING AUTHORITY DATE _____

APPROVED _____ DISAPPROVED _____

OTHER _____

SIGNATURE OF AUTHENTICATION _____

Docusign Envelope ID: EE613568-4EA0-45B3-8B8B-024ACB033888

A NEW DAY.

City of Jacksonville, Florida

Donna Deegan, Mayor
Department of Public Works
Traffic Engineering Division
1007 Superior Street
Jacksonville, Florida 32254
(904) 255-7533
Jacksonville.gov

MEMORANDUM

TO: **Dustin L. Freeman, Chief**
Procurement Division

THROUGH: **Nina Sickler P.E., Director**
Department of Public Works

DocuSigned by: Nina Sickler
1EFA223D5D23487

FROM: **Christopher LeDew, P.E., Chief**
Traffic Engineering

DocuSigned by: Christopher LeDew
DE03D225189489...

SUBJECT: **Change Order #1 Contract #70411-23 / PO #660282-23 Bid #CP-0046-23**
Traffic Control Devices, LLC
Dunn Ave & Armsdale Rd Traffic Signal Construction

DATE: **July 5, 2024**

The Department of Public Works, Traffic Engineering Division requests Change Order #1 for the referenced project.

The change order request is $19,630.00 and is detailed on the attached worksheet. The new not-to-exceed amount will be $1,412,630.00.

Account:

10804.105302.565050.003809.00000000.00000.0000000	$19,630.00

Please contact Fay Deschenes at 255-8939 with any questions.

Attachment

Docusign Envelope ID: EE613568-4EA0-45B3-8B8B-024ACB033888

CITY OF JACKSONVILLE
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
CONSTRUCTION CHANGE ORDER

Change Order No. One Date 07/03/2024

Description of Project Dunn Ave & Armsdale Rd Traffic Signal Construction

Name of Contractor Traffic Control Devices

Contractor's Address 242 N Westmonte Drive, Altamonte Springs, FL 32714

Contract No. 70411-23 / PO660282-23

Account No. See attached Original Contract $1,393,000.00

+ Previous Change Order 0.00 + Change Order No. 1 $19,630.00

*See attached appendix for additional listings.

TOTAL REVISED CONTRACT $1,412,630.00

Bid Number CP-0046-23

Construction Completion Date October 25, 2024

Revised Construction Completion Date

Contract Expiration Date February 23, 2025

Revised Contract Expiration Date

In compliance with General Conditions of above-referenced contract, CONTRACTOR and OWNER do both hereby agree that the CONTRACTOR shall make the following changes, additions or deletions to the Work specified in the plans and specifications: See attached. Add 47 non-compensable calendar days for construction completion and contract expiration dates.

Justification: See attached.

By execution of this document, the Contractor acknowledges that all issues related to Contract Time and Compensation are resolved.

The Issuing Authority has looked over cost and pricing data for this change order and has determined that this change order is necessary and all costs are reasonable.

Accepted for Contractor Traffic Control Devices, LLC.

Signed _____ Attest _____

Title _____ Title _____

Date _____ Date _____

Signed Traffic Engineering
Issuing Authority

By _____
Carlton Copeland, Manager
Traffic Engineering
Date

Signed Traffic Engineering
Using Division

By _____
Christopher LeDew, PE
Chief, Traffic Engineering
Date

Assistant Counsel Date Director of Public Works Date

Mayor Date Director of Finance Date

Corporation Secretary Date

Project: **Dunn Ave & Armsdale Rd CP-0046-23**
Contractor: **Traffic Control Devices, Inc.**
Date: **7/3/2024**

NBR	MASTER ITEM DESCRIPTION	QUANTITY	UOM	UNIT COST	NET ADDITION	NET DELETION
	ADDITIONAL SCOPE					
1	Remove Open Trench Concuit 630-2-11	700	FT	$21.50	$0.00	$15,050.00
2	Add Directional Bore Conduit 630-2-12	1020	FT	$34.00	$34,680.00	$0.00

JUSTIFICATION: The Advanced Loops were in conflict with th location of driveways and side street access points to Dunn Ave. The location of the Advanced Loops was modified to avaoid conflicts. Directional Bores required to go under driveways and side street access points. Open Trench replaced with Directional Bore.

TOTAL ADDITIONAL SCOPE	$34,680.00	
TOTAL REDUCTION SCOPE		($15,050.00)
TOTAL CHANGE ORDER #1	$34,680.00	($15,050.00)
NET TOTAL CHANGE ORDER NO.1	**$19,630.00**	

Docusign Envelope ID: EE613568-4EA0-45B3-8B8B-024ACB033888

TRAFFIC CONTROL DEVICES, INC.
Established 1978
2409 Picketville Rd, Jacksonville FL, 32220 T: 904-693-9254 F: 904-693-9291 www.TCD-USA.com

SERVICE WORK ORDER

TCD JOB NUMBER	23044	SWO		DATE	07/02/2024
PROJECT NAME	Dunn Ave. and Armsdale Rd. Jacksonville FL.				
DESCRIPTION OF WORK	Change Conduit from trench to bore conduit for advance loops				
LOCATION	Dunn Ave. and Armsdale Rd. Jacksonville FL.				

COST SUMMARY		
Labor	$	-
Material	$	-
Equipment	$	-
Subcontractor	$	-
Other	$	19,630.00
TOTAL COST	$	-

Attention To: Copeland Carlton City of Jacksonville

Accepted By (Print) _____ Job Title _____

Accepted By (Sign) _____ Date _____

Notes	N/A

TOTAL COST DETAIL BELOW

TCD LABOR

Labor Type	Hours	Rate/Hr	Total
Sub-Total Labor Cost			$ -
Labor Burden @ 63 %			$ -
Labor Profit @ 17.5%			$ -
Total Labor Cost			$ -

TCD EQUIPMENT

Equipment Type	Hours	Rate/Hr	Total
Sub-Total Equipment Cost			$ -
Equipment Profit @ 17.5%			$ -
Total Equipment Cost			$ -

Company	Cost
Sub-Total Subcontractor Cost	$ -
Subcontractor Mark Up @ 17.5%	$ -
Total Subcontractor Cost	$ -

MATERIALS

Manufacturer	Catalog #	Material	QTY	Unit Cost	UM	Total
Sub-Total Material Cost						$ -
State Sales Tax @ 7%						$ -
Material Profit @ 17.5%						$ -
Total Material Cost						$ -

OTHER

Description	QTY	Unit Cost	UM	Total
0630 2 11 CONDUIT, F&I, OPEN TRENCH	-700	$ 21.50	LF	$ (15,050.00)
0630 2 12 CONDUIT, F&I, DIRECTIONAL BORE	1020	$ 34.00	LF	$ 34,680.00

Docusign Envelope ID: EE613568-4EA0-45B3-8B8B-024ACB033888

Total	**$**	**19,630.00**

SUBJECT: DUNN AVENUE AT ARMSDALE ROAD – NEW TRAFFIC SIGNAL CONSTRUCTION

BID #: CP-0046-23 **OPEN DATE:** 3/15/2023

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION CONTRACT – DATE OF EXECUTED CONTRACT THROUGH PROJECT COMPLETION

AGENCY: TRAFFIC ENGINEERING DIVISION

BASIS OF AWARD: ALL OR NONE TO THE LOWEST RESPONSIVE, RESPONSIBLE BIDDER

NUMBER OF BIDS INVITED: 5 **NUMBER RECEIVED:** 1 **OTHER:** 0

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval of award to the sole responsive, responsible bidder, Traffic Control Devices, LLC, in the not-to-exceed expenditure amount of $1,393,000.00. Period of service will be from the date of executed contract through project completion.

Funding for this award will be encumbered from account 10804.105302.565050.003809.00000000.00000.0000000, executed by formal contract through the Office of General Counsel, and processed via Purchase Order.

ATTACHMENTS: Recommendation Memo, EBO Review, Bid Tabulation, Scope of Work, Basis of Award

ANALYST: _____ DAVID KLAGES

RESPECTFULLY SUBMITTED: _____ DUSTIN FREEMAN, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: CHRISTOPHER W. LEDEW, P.E., CHIEF, TRAFFIC ENGINEERING DIVISION

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 3 MEMBERS DISAPPROVING 0 DATE: 4/13/2023

OTHER: _____

ACTION OF AWARDING AUTHORITY DATE 4/13/23

APPROVED ✓ DISAPPROVED _____

OTHER _____

SIGNATURE OF AUTHENTICATION _____

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02