SUBJECT: **DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT**

BID # **CDB-0028-16** OPEN DATE: **10/28/2015**

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT: AGENCY: **DEPARTMENT OF PUBLIC WORKS**
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

BASIS OF AWARD: **EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL**

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45; Change Order #2 was approved on 02/14/19 in the amount of $199,551.41; Change Order #3 was approved on 06/27/19 in the amount of $866,148.53; Change Order #4 was approved on 01/10/20 in the amount of $604,059.57; Change Order #5 was approved on 06/05/20 in the amount of $567,278.79; Change Order #6 was approved on10/29/20 in the amount of $768,387.91.

Recommend approval of Change Order #7 to Superior Construction Company Southeast, LLC (PO 600583-20) in the amount of $753,927.43, for a new revised guaranteed maximum price not-to-exceed $29,485,575.09.

This award is to be funded by account: 1298.565051.1.32108.384020- $9,366.80; 1298.565051.2.32111.384020- $354,772.80; 1131.565051.5.32111.384020- $389,787.83 to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: **Robin G. Smith, P.E., Engineering & Construction Management**

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING_____ MEMBERS DISAPPROVING_____ DATE:_____

_____ _____ OTHER_____

_____ _____

_____ _____

_____ _____

_____ _____

ACTION OF AWARDING AUTHORITY DATE _____

APPROVED_____ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION _____

City of Jacksonville, Florida

Lenny Curry, Mayor

Department of Public Works
Engineering & Construction Management Division
214 N. Hogan Street, 10th Floor
Jacksonville, FL 32202
(904) 255-8762
www.coj.net

ONE CITY ONE JACKSONVILLE.

January 4, 2021

TO: Gregory W. Pease
Chief of Procurement

THRU: John P. Pappas, P.E.
Director

FROM: Robin G. Smith, P.E.
Chief, Engineering & Construction Management

SUBJECT: Coastline Drive and Liberty Street Bridge Replacement
BID# CDB-0028-16
Contract 6931-11

The subject contract was awarded under BID# CDB-0028-16 in the amount of $24,700,000.00 to Superior Construction Co. SE, LLC, Contract 6931-11. Change order #1 was for $1,026,221.45. Change order #2 was for $199,551.41. Change order #3 was for $866,148.53. Change order #4 was for $604,059.57. Change order #5 was for $567,278.79. Change order #6 was for $768,387.91. Change order #7 is detailed on the attached worksheet in the amount of $753,927.43.

Accordingly, this is to recommend approval for Change Order #7 for the Coastline Drive and Liberty Street Bridge Replacement in the amount of $753,927.43, thereby increasing the maximum GMP to $29,485,575.09.

Funding for the change order to be encumbered by contract is as follows:

ACCOUNT NO.	Fund	ENCUMBERED AMOUNT
See Attached		$753,927.43
TOTALS:		$753,927.43

RGS/lw

Attachments

CITY OF JACKSONVILLE
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
CONSTRUCTION CHANGE ORDER

Change Order No. Seven (7) Date December 17, 2020

Description of Project Coastline Drive-Liberty Bridge Replacements

Name of Contractor Superior Construction Company Southeast, LLC.

Contractor's Address 7072 Business Park Boulevard, Jacksonville, FL 32256

Contract No. 6931-11

Account No. See attached Original Contract $24,700,000.00

+ Previous Change Order 1-6 $4,031,647.66 + Change Order No. 7 $753,927.43

*See attached appendix for additional listings.

TOTAL REVISED CONTRACT $29,485,575.09

Bid Number CDB-00028-16

Construction Completion Date July 9, 2018

Revised Construction Completion Date 1/24/20 to 7/30/20-12/11/20= 188+ 134 days

Contract Expiration Date August 8, 2018

Revised Contract Expiration Date 8/28/21

In compliance with General Conditions of above-referenced contract, CONTRACTOR and OWNER do both hereby agree that the CONTRACTOR shall make the following changes, additions or deletions to the Work specified in the plans and specifications:. Change order (c/o) 1 added 215 days to 2/9/29, c/o 2 added 100 days to 5/20/19, c/o 3 added 76 days to 8/4/19, c/o 4 added 114 days to 11/26/19, c/o 5 adds 59 calendar days to the construction completion date bringing the date to 1/24/20 and c/o 6 adds 188 days bringing the date to 7/30/20 c/o 7 adds 134 days bringing the date to 12/11/20.

Justification: See attached.

The Issuing Authority has looked over cost and pricing data for this change order and has determined that this change order is necessary and all costs are reasonable.

Accepted for Contractor Superior Construction Company Southeast, LLC

Signed _____ Attest _____

Title _____ Title _____

Date _____ Date _____

Signed Construction Management By _____
Issuing Authority Date

Chief, Engineering & Construction Mgmt Div Date Assistant Counsel Date

Director of Public Works Date Mayor Date

Chief of Procurement Date Corporation Secretary Date

Director of Finance Date

ATTACHMENT "A"
ACCOUNT NUMBERS
COASTLINE DRIVE AND LIBERTY STREET BRIDE REPLACMENT

ACCOUNT NO.	PWCP32BVP519-069505-PW0778-01	PWCP32EVP519-06505-PW0778-01	PWCP32EVP519-069505-PW0778-01	PWCP32ERD549-069505-PW0778-01	New	Contract Totals
CT NO.	CTPW16000067-01	CTPW16000067-02 PO 600583-20 line 1	CTPW16000067-03/ PO600583-20 line 2	CTPW20000031-01/PO 600583-20 line 3	32111.153101.565051.001298.0000.0000.0000	
	1298	1298	1298	1298	1131	
	PWCP Various Cap Proj-Other Gen Gov Svcs	PWCP Various Cap Proj-Other Gen Gov Svcs	PWCP Various Cap Proj-Other Gen Gov Svcs	PWCP Public Works Capt Proj-Other Trans Svcs	PWCP Public Works Capt Proj-Other Trans Svcs	
	565051	565050	565051	565051	565051	
	1	3	3	2	5	
	32108-384020	32111-31910	32111-384020	32111-384020	32111-384020	
original contract	$300,346.16	$4,499,653.84	$12,000,000.00	$0.00	$0.00	$16,800,000.00
ADJUSTMENT	$0.00	$0.00	$3,850,000.00	$0.00	$0.00	$3,850,000.00
ADJUSTMENT	$0.00	$0.00	$4,050,000.00	$0.00	$0.00	$4,050,000.00
change order #1	$0.00	$0.00	$1,026,221.45	$0.00	$0.00	$1,026,221.45
change order #2	$0.00	$0.00	$199,551.41	$0.00	$0.00	$199,551.41
change order #3	$0.00	$0.00	$866,148.53	$0.00	$0.00	$866,148.53
change order #4	$0.00	$0.00	$75,250.38	$528,809.19	$0.00	$604,059.57
change order #5	$0.00	$0.00	$0.00	$567,278.79	$0.00	$567,278.79
change order #6	$0.00	$0.00	$0.00	$768,387.91	$0.00	$768,387.91
change order #7	$9,366.80	$0.00	$0.00	$354,772.80	$389,787.83	$753,927.43
Account Totals	$309,712.96	$4,499,653.84	$22,067,171.77	$2,219,248.69	$389,787.83	$29,485,575.09

CHANGE ORDER BREAKDOWN
COASTLINE DRIVE/LIBERTY STREET BRIDGE REPLACEMENTS
CONTRACT NO. 6931-11

+Change Order No. 1	$1,026,221.45	+ Change Order No. 2	$199,551.41
Less Contingency Amount	$0.00	Less Contingency Amount	$0.00
Net Change Order No. 1	$1,026,221.45	Net Change Order No. 2	$199,551.41
+Change Order No. 3	$866,148.53	+ Change Order No. 4	$604,059.57
Less Contingency Amount		Less Contingency Amount	
Net Change Order No. 3	$866,148.53	Net Change Order No. 4	$604,059.57
+Change Order No. 5	$567,278.79	+ Change Order No. 6	$768,387.91
Less Contingency Amount		Less Contingency Amount	
Net Change Order No. 5	$567,278.79	Net Change Order No. 6	$768,387.91
+Change Order No. 7	$753,927.43	+ Change Order No. 8	
Less Contingency Amount		Less Contingency Amount	
Net Change Order No. 7	$753,927.43	Net Change Order No. 8	
- Change Order No. 9		+ Change Order No. 10	
Less Contingency Amount		Less Contingency Amount	
Net Change Order No. 9		Net Change Order No. 10	

TOTAL ORIGINAL CONTRACT	$24,700,000.00
TOTAL CHANGE ORDERS	$4,785,575.09
TOTAL ENCUMBERED	$29,485,575.09

SUPERIOR CONSTRUCTION CO., INC
COASTLINE DRIVE/LIBERTY STREET BRIDGE REPLACEMENTS
CONTRACT NO. 6931-11

CHANGE ORDER # 7
12/16/2020

NBR	MASTER ITEM DESCRIPTION	QUANTITY	UOM	UNIT COST	NET ADDITION	NET DELETION	TOTALS
	ADDITIONAL SCOPE						
41	King Pile Wall	42.000	Days	$ -	$ 296,376.26		
	JUSTIFICATION: Direction from COJ to repair the existing section of bulkhead under Liberty St. Bridge. (FINAL)						
42	Additional Asphalt on Market St.	0.000	Days		$ 5,777.41		
	JUSTIFICATION: Contractor was laying out the survey on Market St. in preparation for the milling and resurfacing operations when it became apparent that a cluster of six (6) existing manhole lids of various sizes and elevations that needed additional asphalt to promote positive drainage and smooth rideability.						
43	Market St. Handicap Signs	0.000	Days		$ 716.93		
	JUSTIFICATION: The RFC plans for Market St. indicated the contractor use two (2) FDOT Standard Handicap signs in the designated parking spaces, the City wants COJ Standard signs installed.						
44	Final Fuel & Bituminous Adjustment JUSTIFICATION: Based on Average Indexes determined each month.	1.000	LS		$ 7,825.87		
	TOTAL ADDITIONAL SCOPE	**42.000**	**DAYS**		**$ 310,696.47**	**$ -**	
	NET TOTAL ADDITIONAL SCOPE	42.000	DAYS				**$ 310,696.47**
	UNFORESEEN CONDITIONS						
45	Liberty St. Bent 7 Piles 1-7 Obstruction	13.000	Days		$ 256,909.22		
46	Liberty St. Bent 9 Pile 5 Obstruction	2.000	Days		$ 27,197.01		
47	Liberty St. End Bent 10 Pile 4 Obstruction	5.000	Days		$ 90,169.12		
48	Berkman Departure	0.000	Days		$ 68,955.61		
	TOTAL UNFORESEEN CONDITIONS	**20.000**	**Days**		**$ 443,230.96**	**$ -**	
	NET TOTAL UNFORESEEN CONDITIONS	20.000	Days				**$ 443,230.96**
	ADDITIONAL TIME						
49	Weather: 4/13/2020 - 12/10/2020	59.000	Days				
50	Holidays	13.000	Days				
51	Special Events	0.000	Days				
	TOTAL ADDITIONAL TIME	**72.000**	**Days**				
	NET TOATAL ADDITIONAL TIME	72.000	Days				
	TOTAL CHANGE ORDER NO. 7	**134.000**	**Days**		**$ 753,927.43**	**$ -**	
	NET TOTAL CHANGE ORDER NO. 7	**134.000**	**Days**		**$ 753,927.43**		**$ 753,927.43**

Carl Padgett, Jr.

From:	Sandow, Michael <Michael.Sandow@dot.state.fl.us>
Sent:	Thursday, August 27, 2020 12:04 PM
To:	Carl Padgett, Jr.; Roberson, Amy; Rogers, Kevin; Tooker Jr., Wayne; Flint, Robert (Skip); Goldsberry, Gary
Cc:	Andre Sutherland; Kathleen Gunn; Humphries, Travis; Rogers, Kevin
Subject:	Approval of Time Extension Request for 79 Days Coastline Dr./Liberty St. Bridge Replacement Project Request for FHWA Participation Change Order #6 (PART 1 of 2)
Attachments:	Bent 7_Final.pdf; Bent 9_Final.pdf; End Bent 10_Final.pdf; Coastline Dr./Liberty St. Bridge Replacement Project Request for FHWA Participation Change Order #6 (PART 2 of 2)

EXERCISE CAUTION: This is an External Email Message!
Think before clicking on links, opening attachments, or responding

To all

LAP: Liberty Street Coastline Bridge Replacement Delegated LAP Project- FDOT Contract # G0965; COJ Contract #6931-11

As determined in earlier reviews, the impacts to the Contractor's Work Schedule were unforeseen and beyond the control of either the Contractor or the COJ. While the COJ is responsible for the $677,145.95 cost of the extra work described in the seven (7) contract issues, the Time Extension Request of seventy-nine (79) days was reviewed separately for entitlement. The review confirmed that the additional time granted for impacts to the Contractor's critical path was justified.

As such, the seventy-nine (79) non-compensable contract days are considered **FHWA Participating**.

Please contact me if you have any questions.

Thank you,

Michael Sandow, P.E.,
Assistant District Construction Engineer
D2 Construction Office
Michael.Sandow@dot.state.fl.us
Office No. (386) 961-7577

From: Carl Padgett, Jr. <J.Padgett@gaiconsultants.com>
Sent: Friday, August 21, 2020 6:41 PM
To: Sandow, Michael <Michael.Sandow@dot.state.fl.us>; Roberson, Amy <Amy.Roberson@dot.state.fl.us>; Rogers, Kevin <Kevin.Rogers@dot.state.fl.us>; Tooker Jr., Wayne <Wayne.TookerJr@dot.state.fl.us>; Flint, Robert (Skip) <Robert.Flint@dot.state.fl.us>; Goldsberry, Gary <GGoldsberry@coj.net>
Cc: Sutherland, Andre <a.sutherland@gaiconsultants.com>; Gunn, Kathleen <k.gunn@gaiconsultants.com>
Subject: Coastline Dr./Liberty St. Bridge Replacement Project Request for FHWA Participation Change Order #6 (PART 1 of 2)

EXTERNAL SENDER: Use caution with links and attachments.

Good Afternoon Mr. Sandow,
Please see the attached request for FHWA Participation for Liberty St. Bridge Obstructions at Bent 7, Bent 9, End Bent 10.
Thank You

SUBJECT: REQUEST FOR FEDERAL AID PARTICIPATION
Financial Project Number: 422940-4-58-01 & 422940-5-58-01
Federal Aid Project Number: 00B2-096-B, 00B2-097-B
COJ Contract Number: 6931-11
FDOT Contract Number: G0965 & G0966
County - Section Number: Duval- 72000
August 21, 2020
Part 1 of 2

We respectfully request FHWA approval and participation in all or part of the proposed construction contract changes. All pertinent information justifying the request for FHWA concurrence and participation has been provided. Part 1 of 2.

ISSUE 1: Additional Time and Costs Related to Obstruction at Liberty St. Bridge Bent 1 Pile #'s 1, 2, 3, 4, 5, 6 & 7.
During predrilling for pile #'s 1-7 at Bent 7 on Liberty St. Bridge an unknown obstruction was encountered. The 13 days observed and $256,909.22 refers to the extra effort above and beyond what was routinely required per the Specification 455 for the pile driving operations. The obstruction encountered was not reasonably anticipated at the time of procurement. Based on condition of the existing structure and the restricted access during the procurement phase, bidders were not able to perform additional borings beneath the existing Liberty St. Bridge.

ISSUE 2: Additional Time and Costs Related to Obstruction at Liberty St. Bridge Bent 9 Pile #5.
During predrilling for pile #5 at Bent 9 on Liberty St. Bridge an unknown obstruction was encountered. The 2 days observed and $27,197.01 refers to the extra effort above and beyond what was routinely required per the Specification 455 for the pile driving operations. The obstruction encountered was not reasonably anticipated at the time of procurement. Based on condition of the existing structure and the restricted access during the procurement phase, bidders were not able to perform additional borings beneath the existing Liberty St. Bridge.

ISSUE 3: Additional Time and Costs Related to Obstruction at Liberty St. Bridge End Bent 10 Pile #4.
During predrilling for pile #4 at End Bent 10 on Liberty St. Bridge an unknown obstruction was encountered. The 5 days observed and $90,169.12 refers to the extra effort above and beyond what was routinely required per the Specification 455 for the pile driving operations. The obstruction encountered was not reasonably anticipated at the time of procurement. Based on condition of the existing structure and the restricted access during the procurement phase, bidders were not able to perform additional borings beneath the existing Liberty St. Bridge.

Telephone: (904) 292-4240

Fax: (904) 292-2682

Superior Construction Company

General Contractors
7072 Business Park Boulevard
Jacksonville, Florida 32256-2749

August 19, 2020

SCC-GAI-066

Mr. Andre Sutherland, P.E.
GAI Consultants
43 Alabama Ave.
Jacksonville, FL 3210
(904) 559-8081

RE: Coastline Drive and Liberty Street Bridge Replacement
Fin Project No.: 422940-4-A8-01 & 422940-5-A8-01
Federal Aid Project No.:
COJ Contract Number: 6931-11
FDOT Contract No.: G0965
County- Section Number: Duval-72000

Subject: Summary of King Pile Extra Work (Part III)

Dear Sir:

In summary of previous invoices, Superior Construction Company- South East, LLC. (SCC) is requesting **42 days** be added to the contract time to off set the impact to the longest path of the project. In addition, the total remaining cost for this work is in an amount of **$296,376.26**. Itemized cost(s) have been submitted under previous covers for review.

If you need any further information or have questions please reach out to me at 904-763-4372 or at danderson@superiorconstruction.com.

Regards,

Donald R. Anderson
Superior Construction Company
Project Manager

CC: File, Julian Rozo (SCC)

Telephone: (904) 292-4240

Fax: (904) 292-2682

Superior Construction Company

General Contractors
7072 Business Park Boulevard
Jacksonville, Florida 32256-2749

August 19, 2020

SCC-GAI-067

Mr. Andre Sutherland, P.E.
GAI Consultants
43 Alabama Ave.
Jacksonville, FL 3210
(904) 559-8081

RE: Coastline Drive and Liberty Street Bridge Replacement
Fin Project No.: 422940-4-A8-01 & 422940-5-A8-01
Federal Aid Project No.:
COJ Contract Number: 6931-11
FDOT Contract No.: G0965
County- Section Number: Duval-72000

Subject: Summary of Market St. Extra Work

Dear Sir:

In summary of previous invoices, Superior Construction Company- South East, LLC. (SCC) is requesting an amount for the additional extra work listed for the Market St revisions. They include:

Market St Revised ADA Signs	0 Days	$ 716.93
Market St Additional Overlay	0 Days	$5,777.41
Total		$ 6,494.34

If you need any further information or have questions please reach out to me at 904-763-4372 or at danderson@superiorconstruction.com.

Regards,

Donald R. Anderson
Superior Construction Company
Project Manager

CC: File, Julian Rozo (SCC)

Telephone: (904) 292-4240

Fax: (904) 292-2682

Superior Construction Company

General Contractors
7072 Business Park Boulevard
Jacksonville, Florida 32256-2749

August 19, 2020

SCC-GAI-065

Mr. Andre Sutherland, P.E.
GAI Consultants
43 Alabama Ave.
Jacksonville, FL 3210
(904) 559-8081

RE: Coastline Drive and Liberty Street Bridge Replacement
Fin Project No.: 422940-4-A8-01 & 422940-5-A8-01
Federal Aid Project No.:
COJ Contract Number: 6931-11
FDOT Contract No.: G0965
County- Section Number: Duval-72000

Subject: Summary of Pile Obstruction(s)- Liberty St.

Dear Sir:

Superior Construction Company- South East. LLC. (SCC) would like to summarize the previous submissions for the cost associated with the pile obstruction on Liberty St. They include the following:

Bent 7 Obstruction	13 Days	$256.909.22
Bent 9 Obstruction	2 Days	$ 27,197.01
Bent 10 Obstruction	5 Days	$ 90,169.12
Total:	20 Days	$374,275.35

If you need any further information or have questions please reach out to me at 904-763-4372 or at danderson@superiorconstruction.com.

Regards,

Donald R. Anderson
Superior Construction Company
Project Manager

CC: File, Julian Rozo (SCC)

Telephone: (904) 292-4240

Fax: (904) 292-2682

Superior Construction Company

General Contractors
7072 Business Park Boulevard
Jacksonville, Florida 32256-2749

October 21, 2020

SCC-GAI-068

Mr. Andre Sutherland, P.E.
GAI Consultants
43 Alabama Ave.
Jacksonville, FL 3210
(904) 559-8081

RE: Coastline Drive and Liberty Street Bridge Replacement
Fin Project No.: 422940-4-A8-01 & 422940-5-A8-01
Federal Aid Project No.:
COJ Contract Number: 6931-11
FDOT Contract No.: G0965
County- Section Number: Duval-72000

Subject: Summary of Bent 8 Departure Extra Work

Dear Sir:

In summary of previous invoices, Superior Construction Company- South East, LLC. (SCC) is requesting an amount for the additional extra work listed for the Bent 8 Departure (Plan Revision 11). They include:

Bent 8 Departure	19 Days	$68,955.61
	Total	$68,955.61

If you need any further information or have questions please reach out to me at 904-763-4372 or at danderson@superiorconstruction.com.

Regards,

Donald R. Anderson
Superior Construction Company
Project Manager

CC: File, Julian Rozo (SCC)

Description	Start Date	End Date	Special Event	Weather Day	Holiday
Thanksgiving Holiday-2016					2
Christmas Holiday-2016					5
New Year's Day	1/1/2017				1
Weather - Wind	2/15/2017			1	
Weather - Rain	3/2/2017			1	
Special event (River Run)	3/11/2017		1		
Weather – Rain	4/4/2017			1	
Weather - Wind	4/6/2017			1	
Special Event (Mason Convention at Hyatt)	4/8/2017		1		
Special Event (Rockville)	4/29/2017		1		
Weather - Wind	5/5/2017			1	
Weather Rain	5/24/2017			1	
Special Event (Jazz Fest)	5/26/2017		1		
Holiday -Memorial Day	5/27/2017	5/29/2017			2
Weather Rain	6/6/2017			1	
Weather Rain	6/7/2017			1	
Special Event (Jax River Rally and Fun Run)	6/10/2017		1		
Weather Rain	6/12/2017			1	
Weather Rain	6/13/2024			1	
Special event (The Great Race)	6/24/2017		1		
Holiday – Indep Day	7/1/2017	7/4/2017			3
Special Event (Jag game)	8/17/2017		1		
Special Event (Jag game)	8/24/2017		1		
Holiday - Labor Day	9/2/2017	9/4/2017			2
Weather - Hurricane Irma	9/6/2017	9/19/2017		12	
Weather (High tide)	10/2/2017	10/5/2017		4	
Special Event (Oktober Fest)	10/6/2017	10/7/2017	2		
Special Event (Marine Corps Run 5K)	10/14/2017		1		
Special Event (Brest Cancer Walk	10/21/2017		1		
Special Event (FL/GA Football Game)	10/27/2017	10/28/2017	2		
Holiday-Veterans Day	11/10/2017				1
Holiday-Thanksgiving	11/22/2017	11/25/2017			4
Weather- Rain	12/7/2017			1	
Weather- Rain	12/8/2017			1	
Holiday-Christmas/New Years	12/25/2017	12/31/2017			6
Holiday-New Years	1/1/2018				1
Weather- Wind	1/2/2018			1	
Weather- Wind	1/3/2018			1	
Weather- Wind	1/4/2018			1	
Special Event- "Best Damn Race"	1/13/2018		1		
Holiday- MLK Day	1/15/2018				1
Weather- Wind	1/18/2018			1	
Weather- Wind	1/23/2018			1	
Special Event- Wolfson's Children Challenge	1/27/2018		1		
Special Event- "Best Damn Race"	2/10/2018		1		
Weather- Wind	2/12/2018	2/13/2018		2	
Special Event- Monster Jam	2/24/2018		1		
Weather- Wind	2/27/2018			1	
Days Granted			18	36	28
Berkeman				69	
Salvage				64	
Special Event- World of Nations	3/3/2018		1		
Special Event- Bomb Threat	3/5/2018		1		
Special Event- Gate River Run	3/10/2018		1		
Weather- Rain	3/12/2018			1	
Weather- Wind	3/13/2018			1	
Weather- Rain	3/19/2018			1	
Weather- Rain	3/20/2018			1	
Special Event- Comic Con	3/24/2018		1		
Weather- Rain	3/26/2018			1	

CO#1	
W,H,S.E	82
Berkman	69
Salvage	64
Total	215

Weather- Rain	3/30/2018			1	
Special Event- One Spark	4/6/2018	4/7/2018	2		
Weather- Rain	4/9/2018			1	
Weather- Rain	4/10/2018			1	
Special Event- Boat Show	4/14/2018		1		
Weather-Rain	4/21/2018			1	
Weather-Rain	4/23/2018			1	
Special Event-Rockville Rocks	4/27/2018	4/28/2018	2		
Special Event- Funk Fest	5/12/2018		1		
Weather-Rain	5/14/2018			1	
Weather-Rain	5/15/2018			1	
Weather - Rain	5/16/2018			1	
Special Event-Wedding	5/17/2018		1		
Weather-Rain	5/21/2018			1	
Special Event- Jazz Fest	5/26/2018		1		
Holiday- Memorial Day	5/28/2018				1
Weather - Rain	5/29/2018			1	
Special Event- Boat Races	6/2/2018		1		
Weather - Rain	6/11/2018			1	
Weather - Rain	6/12/2018			1	
Weather - Rain	6/13/2018			1	
Weather - Rain	6/14/2018			1	
Weather - Rain	6/15/2018			1	
Special Event- Triathlon	6/16/2018		1		
Holiday- Independence Day	7/3/2018	7/5/2018			3
Special Event- Triathlon	7/14/2018		1		
Weather-Rain	7/18/2018			1	
Weather-Rain	7/19/2018			1	
Special Event-Red White and Blue Run	7/28/2018		1		
Special Event - Jag's Home Game	8/9/2018		1		
Special Event - Caribbean Carnival parade	8/11/2018		1		
Special Event - Jag's Home Game	8/25/2018		1		
Holiday - Labor Day	8/31/2018	9/3/2018			4
Special Event - Hyatt Wedding	9/14/2018	9/15/2018	2		
Weather - Rain	10/1/2018			1	
Weather - High Tides	10/2/2018			1	
Weather - Wind	10/3/2018			1	
Weather - Wind	10/8/2018			1	
Weather - Wind - Rain	10/9/2018			1	
Weather - Wind - Rain - Hurricane Michael	10/10/2018			1	
Special Event - Florida Georgia Game	10/26/2018	10/28/2018	3		
Holiday - Veterans Day	11/12/2018		1		
Holiday - Thanksgiving 2018	11/21/2018	11/24/2018			4
Weather - Rain Storms	11/26/2018			1	
Weather - Rain	12/3/2018			1	
Weather - Rain	12/14/2018			1	
Special Event - Hyatt Wedding	12/15/2018		1		
Weather - Rain	12/20/2018			1	
Holiday - Christmas	12/24/2018	12/31/2018			8
Days Granted			26	32	20
Trailer Relocate				18	
Bent #3				4	
Holiday - N new Year	1/1/2019	1/2/2019			2
Special Event - The Best Damn Race	1/12/2019		1		
Holiday - MLK	1/21/2019				1
Weather - wind rain	1/24/2019			1	
Special Event - Wolfsen's Children Challenge	1/26/2019		1		
Weather - high tides wind	2/19/2019			1	
Weather - High tide wind	2/20/2019			1	
Special Event - World of Nations	2/23/2019		1		
Special Event - Monster Jam	3/2/2019		1		
Special Event - Gate River Run	3/9/2019		1		
Weather - Wind Rain	3/19/2019			1	
Special Event - March Madness	3/23/2019		1		
Weather - Wind	3/27/2019			1	
Weather - Wind Rain	4/1/2019			1	
Weather - Wind	4/2/2019			1	
Special Event - In water boat Show	4/6/2019		1		
Weather - wind rain	4/19/2019			1	
Special Event - Welcome to Rockville	5/3/2019	5/4/2019	2		
			9	8	3
Bent #2				27	
Salvage #2				29	
Hyatt Wedding	5/11/2019		1		
Holiday - Memorial Day	5/25/2019	5/27/2019			3
Weather - Rain	6/12/2019			1	
Weather - Rain	6/17/2019			1	

CO#2	
W,H,S.E	78
Trailer	18
Bent #3	4
Total	100

CO#3 - unilateral	
W,H,S.E	20
Bent 2	27
Salvage	29
Total	76

Weather - Rain	6/19/2019			1	
Weather - Rain	6/20/2019			1	
Holiday - July 4th	7/4/2019	7/5/2019			2
Weather - High Tides	7/16/2019			1	
Special Event - Rolling Stones	7/19/2019		1		
Weather - Rain	7/24/2019			1	
Weather - Rain	8/1/2019			1	
Weather - Rain	8/2/2019			1	
Special Event - Monster Jam	8/3/2019		1		
Weather High tide	8/5/2019			1	
Weather - High tide	8/9/2019			1	
Weather - High tide	8/29/2019			1	
Holiday - Labor Day	8/30/2019	9/2/2019			4
Weather - Hurricane Dorian - winds high tide(8/29/19, 9/3/19, 9/4/19)	8/29/2019			3	
Special Event - Jags Home game	9/19/2019		1		
Weather - Rain	10/7/2019			1	
Weather - Rain	10/19/2019			1	
Weather - Rain	10/29/2019			1	
Special Event - Florida Georgia Game	11/1/2019	11/3/2019	3		
Weather - High Tide	11/8/2019			1	
Weather - High tide	11/9/2019			1	
Holiday - Veterans Day	11/11/2019				1
			7	19	10
				36	
Weather - Rain	11/15/2019			1	
Weather - High tides	11/18/2019			1	
Holiday - Thanksgiving 2019	11/28/2019				1
Holiday - Thanksgiving 2019	12/1/2019				1
Weather - Rain	12/13/2019			1	
Holiday - Christmas 2019	12/24/2019	12/25/2019			2
Weather - rain	12/28/2019			1	
Weather - Rain	12/29/2019			1	
Holiday - New Year 2020	12/31/2019	1/1/2020			2
Special Event - Gator Bowl	1/2/2020	1/3/2020	2		
Weather Day - High winds	1/11/2020			1	
Weather Day - High tides	1/13/2020			1	
Weather Day - tide	1/15/2020			1	
Weather Day - Tide	1/16/2020			1	
Weather Day -tide	1/17/2020			1	
Special Event - MLK Day	1/20/2020		1		
Weather Day - tide	1/23/2020			1	
Weather Day - tide	1/24/2020			1	
Weather Day- rain	1/29/2020			1	
Weather Day - Wind	1/30/2020			1	
Weather - rain	2/6/2020			1	
Weather - rain wind	2/14/2020			1	
Weather - High tide	2/17/2020			1	
Weather - rain	2/21/2020			1	
Weather - rain	2/25/2020			1	
Special Event - Word of Nations	2/28/2020	2/29/2020	2		
			5	19	6
				30	
Holiday - Labor Day	9/5/2020	9/7/2020			3
Weather - Rain	9/28/2020			1	
Weather - Rain	10/9/2020			1	
Weather - Rain	10/20/2020			1	
Weather - Rain	10/21/2020			1	
Weather - Rain	10/22/2020			1	
Weather - Rain	10/23/2020			1	
Weather - Rain	10/24/2020			1	
Weather - Rain	11/5/2020			1	
Weather - Rain	11/6/2020			1	
Weather - Tropical Storm Eta	11/9/2020	11/13/2020		5	
Weather - Rain	4/13/2020			1	
Weather - Rain	4/14/2020			1	
Weather - Rain	4/15/2020			1	
Weather - Rain	4/20/2020			1	
Weather - wind	5/19/2020			1	
Weather - wind	5/20/2020			1	

CO#4	
W,H,S.E	36
Bent 6	6
Bent 7	7
Bent 8	5
King Pile	44
Bent 2 - 2	16
	114

CO#5	
W,H,S.E	30
Additional W,H,S.E	14
Liberty St. total	15
	59

CO#6	
Rip Rap	188

CO#7	
Bent 7	13
Bent 9	2
W,H,S.E	72
Bent 10	5
King pile	42
	134

Weather - wind	5/21/2020			1	
Weather - Rain	5/26/2020			1	
Holiday - Memorial Day	5/23/2020	5/25/2020			3
Weather - wind	6/1/2020			1	
Weather - wind	6/3/2020			1	
Weather - Rain	6/4/2020			1	
Weather - wind	6/5/2020			1	
Weather - Rain	6/6/2020			1	
Weather - Rain	6/8/2020			1	
Weather - wind	6/10/2020			1	
Weather - wind	6/17/2020			1	
Weather - wind	6/18/2020			1	
Weather - wind	6/19/2020			1	
Weather - wind	6/20/2020			1	
Weather - wind	6/23/2020			1	
Weather - wind	6/24/2020			1	
Weather - wind	6/27/2020			1	
Weather - wind	6/30/2020			1	
Weather - wind	7/1/2020			1	
Holiday - 4th of July	7/3/2020	7/5/2020			3
Weather - Rain	7/6/2020			1	
Weather - Rain	7/7/2020			1	
Weather - wind	7/16/2020			1	
Weather - wind	7/17/2020			1	
Weather - wind	7/18/2020			1	
Weather - wind rain	8/3/2020			1	
Weather - High wind speed	8/10/2020			1	
Weather - High wind speed	9/8/2020			1	
Weather - High wind speed	9/11/2020			1	
Special Event - Jags Home Game	9/24/2020		1		
Weather - High wind speed	9/29/2020			1	
Weather - High wind speed	10/3/2020			1	
Weather - Rain	10/5/2020			1	
Weather - High wind speed	10/17/2020			1	
Special Event - Jags Home Game	10/18/2020		1		
Weather - High wind speed	10/29/2020			1	
Special Event - FL GA game	11/7/2020			1	
Special Event - Jags Home Game	11/8/2020		1		
Weather - Rain	11/20/2020			1	
Special Event - Jags Home Game	11/22/2020		1		
Weather - Rain	11/23/2020			1	
Holiday - Thanksgiving	11/26/2020	11/29/2020			4
			4	55	13
				72	

Awarded time	215	CO#1
Awarded time	100	CO#2
Awarded time	59	CO#5
Awarded time	188	CO#6
Awarded time	134	CO#7
	630	Original Contract Time
	1516	TOTAL

December 10th contract time is 1516

Fuel Adjustment Summary (Monthly)

Month	Estimate	Gasoline	Diesel	Total	Cumulative Total	
MM-YYYY	#	($)	($)	($)	($)	
Oct-16	1			$ -	$ -	
Nov-16	2			$ -	$ -	
Dec-16	3			$ -	$ -	
Jan-17	4	$ -	$ -	$ -	$ -	Begin Construction
Feb-17	5	$ -	$ -	$ -	$ -	
Mar-17	6	$ -	$ -	$ -	$ -	
Apr-17	7	$ -	$ -	$ -	$ -	
May-17	8	$ -	$ -	$ -	$ -	
Jun-17	9	$ -	$ -	$ -	$ -	
Jul-17	10	$ (0.53)	$ -	$ (0.53)	$ (0.53)	
Aug-17	11	$ -	$ 18.99	$ 18.99	$ 18.46	
Sep-17	12	$ 1.60	$ 5.46	$ 7.06	$ 25.52	
Oct-17	13	$ -	$ 165.68	$ 165.68	$ 191.20	
Nov-17	14	$ 5.15	$ 20.64	$ 25.79	$ 216.99	
Dec-17	15	$ -	$ -	$ -	$ 216.99	
Jan-18	16	$ 7.77	$ 50.14	$ 57.91	$ 274.90	
Feb-18	17	$ 53.04	$ 314.56	$ 367.60	$ 642.50	
Mar-18	18	$ 0.12	$ 4.47	$ 4.59	$ 647.09	
Apr-18	19	$ 43.81	$ 54.69	$ 98.50	$ 745.59	
May-18	20	$ 77.99	$ 99.04	$ 177.03	$ 922.62	
Jun-18	21	$ 0.79	$ 3.82	$ 4.61	$ 927.23	
Jul-18	22	$ 33.41	$ 24.12	$ 57.53	$ 984.76	
Aug-18	23	$ 108.11	$ 255.95	$ 364.06	$ 1,348.82	
Sep-18	24	$ 73.41	$ 144.77	$ 218.18	$ 1,567.00	
Oct-18	25	$ 337.29	$ 254.34	$ 591.63	$ 2,158.63	
Nov-18	26	$ 1.68	$ 38.39	$ 40.07	$ 2,198.70	
Dec-18	27	$ (24.76)	$ 150.70	$ 125.94	$ 2,324.64	
Jan-19	28	$ (169.15)	$ 33.77	$ (135.38)	$ 2,189.26	
Feb-19	29	$ (178.13)	$ 260.24	$ 82.11	$ 2,271.37	
Mar-19	30	$ 17.29	$ 228.99	$ 246.28	$ 2,517.65	
Apr-19	31	$ 366.92	$ 301.86	$ 668.78	$ 3,186.43	
May-19	32	$ 434.56	$ 736.75	$ 1,171.31	$ 4,357.74	
Jun-19	33	$ 82.98	$ 174.88	$ 257.86	$ 4,615.60	
Jul-19	34	$ 177.19	$ 363.98	$ 541.17	$ 5,156.77	
Aug-19	35	$ 356.81	$ 898.30	$ 1,255.11	$ 6,411.88	
Sep-19	36	$ -	$ 796.97	$ 796.97	$ 7,208.85	
Oct-19	37	$ 24.11	$ 1,315.24	$ 1,339.35	$ 8,548.20	
Nov-19	38	$ -	$ 583.01	$ 583.01	$ 9,131.21	
Dec-19	39	$ 7.44	$ 101.09	$ 108.53	$ 9,239.74	
Jan-20	40	$ 9.49	$ 180.64	$ 190.13	$ 9,429.87	
Feb-20	41	$ -	$ 28.80	$ 28.80	$ 9,458.67	
Mar-20	42	$ (65.49)	$ -	$ (65.49)	$ 9,393.18	
Apr-20	43	$ -	$ 57.40	$ 57.40	$ 9,450.58	
May-20	44	$ -	$ 104.50	$ 104.50	$ 9,555.08	
Jun-20	45	$ 162.88	$ (1,999.18)	$ (1,836.30)	$ 7,718.78	
Jul-20	46	$ (1,144.24)	$ 201.42	$ (942.82)	$ 6,775.96	
Aug-20	47	$ (1,147.12)	$ 158.07	$ (989.05)	$ 5,786.91	
Sep-20	48	$ (787.39)	$ 221.94	$ (565.45)	$ 5,221.46	
Oct-20	49	$ (21.98)	$ 5.36	$ (16.62)	$ 5,204.84	
Nov-20	50	$ -	$ -	$ -	$ 5,204.84	
Dec-20	51			$ -	$ 5,204.84	

Bitumin Adjustment Summary

Month	Estimate	PG67 and Lower	PG76 and Higher	Total	Cumulative Total	
MM-YYYY	#	($)	($)	($)	($)	
Oct-16	1			$ -	$ -	
Nov-16	2			$ -	$ -	
Dec-16	3			$ -	$ -	
Jan-17	4	$ -	$ -	$ -	$ -	Begin Construction
Feb-17	5	$ -	$ -	$ -	$ -	
Mar-17	6	$ -	$ -	$ -	$ -	
Apr-17	7	$ -	$ -	$ -	$ -	
May-17	8	$ -	$ -	$ -	$ -	
Jun-17	9	$ -	$ -	$ -	$ -	
Jul-17	10	$ -	$ -	$ -	$ -	
Aug-17	11	$ -	$ -	$ -	$ -	
Sep-17	12	$ -	$ -	$ -	$ -	
Oct-17	13	$ -	$ -	$ -	$ -	
Nov-17	14	$ -	$ -	$ -	$ -	
Dec-17	15	$ -	$ -	$ -	$ -	
Jan-18	16	$ -	$ -	$ -	$ -	
Feb-18	17	$ -	$ -	$ -	$ -	
Mar-18	18	$ -	$ -	$ -	$ -	
Apr-18	19	$ -	$ -	$ -	$ -	
May-18	20	$ -	$ -	$ -	$ -	
Jun-18	21	$ -	$ -	$ -	$ -	
Jul-18	22	$ -	$ -	$ -	$ -	
Aug-18	23	$ -	$ -	$ -	$ -	
Sep-18	24	$ -	$ -	$ -	$ -	
Oct-18	25	$ -	$ -	$ -	$ -	
Nov-18	26	$ -	$ -	$ -	$ -	
Dec-18	27	$ -	$ -	$ -	$ -	
Jan-19	28	$ -	$ -	$ -	$ -	
Feb-19	29	$ -	$ -	$ -	$ -	
Mar-19	30	$ -	$ -	$ -	$ -	
Apr-19	31	$ -	$ -	$ -	$ -	
May-19	32	$ -	$ -	$ -	$ -	
Jun-19	33	$ -	$ -	$ -	$ -	
Jul-19	34	$ -	$ -	$ -	$ -	
Aug-19	35	$ -	$ -	$ -	$ -	
Sep-19	36	$ -	$ -	$ -	$ -	
Oct-19	37	$ -	$ -	$ -	$ -	
Nov-19	38	$ -	$ -	$ -	$ -	
Dec-19	39	$ 717.46	$ -	$ 717.46	$ 717.46	
Jan-20	40	$ -	$ -	$ -	$ 717.46	
Feb-20	41	$ -	$ -	$ -	$ 717.46	
Mar-20	42	$ -	$ -	$ -	$ 717.46	
Apr-20	43	$ 1,718.90	$ -	$ 1,718.90	$ 2,436.36	
May-20	44	$ -	$ -	$ -	$ 2,436.36	
Jun-20	45	$ -	$ -	$ -	$ 2,436.36	
Jul-20	46	$ -	$ -	$ -	$ 2,436.36	
Aug-20	47	$ -	$ -	$ -	$ 2,436.36	
Sep-20	48	$ -	$ -	$ -	$ 2,436.36	
Oct-20	49	$ 184.67	$ -	$ 184.67	$ 2,621.03	
Nov-20	50	$ -	$ -	$ -	$ 2,621.03	
Dec-20	51			$ -	$ 2,621.03	

$ 7,825.87

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45; Change Order #2 was approved on 02/14/19 in the amount of $199,551.41; Change Order #3 was approved on 06/27/19 in the amount of $866,148.53; Change Order #4 was approved on 01/10/20 in the amount of $604,059.57; Change Order #5 was approved on 06/05/20 in the amount of $567,278.79.

Recommend approval of Change Order #6 to Superior Construction Company Southeast, LLC (PO 600583-20) in the amount of $768,387.91, for a new revised guaranteed maximum price not-to-exceed $28,731,647.66.

This award is to be funded by account: 1298.565051.2.32111.384020 to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER Marilyn Ladler
MARILYN LADLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 10/29/2020

OTHER

ACTION OF AWARDING AUTHORITY

DATE 10/29/20

APPROVED ✓ BH DISAPPROVED:

OTHER:

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2019-02

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45; Change Order #2 was approved on 02/14/19 in the amount of $199,551.41; Change Order #3 was approved on 06/27/19 in the amount of $866,148.53; Change Order #4 was approved on 01/10/20 in the amount of $604,059.57..

Recommend approval of Change Order #5 to Superior Construction Company Southeast, LLC (PO 600583-20) in the amount of $567,278.79, for a new revised guaranteed maximum price not-to-exceed $27,963,259.75.

This award is to be funded by account: 1298.565051.2.32111.384020 to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER _____
MARILYN LAIDLER

RESPECTFULLY SUBMITTED _____
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Engineering & Construction Management

---

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 6/4/20

OTHER _____

ACTION OF AWARDING AUTHORITY

DATE 6/5/20

APPROVED ✓ DISAPPROVED: _____

OTHER: _____

SIGNATURE OF AUTHENTICATION _____

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45; Change Order #2 was approved on 02/14/19 in the amount of $199,551.41; Change Order #3 was approved on 06/27/19 in the amount of $866,148.53.

Recommend approval of Change Order #4 to Superior Construction Company Southeast, LLC in the amount of $604,059.57, for a new revised guaranteed maximum price not-to-exceed $27,395,980.96.

This award is to be funded by account: PWCP32EVP519-069505-PW0778-01- $75,250.38; PWCP32ERD549-069505-PW0778-01- $528,809.19 to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING 0 DATE: 1/9/2020

OTHER

ACTION OF AWARDING AUTHORITY

DATE 1/10/2020

APPROVED ✓ BH DISAPPROVED:

OTHER:

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45; Change Order #2 was approved on 02/14/19 in the amount of $199,551.41.

Recommend approval of Change Order #3 to Superior Construction Company Southeast, LLC in the amount of $866,148.53, for a new revised guaranteed maximum price not-to-exceed $26,791,921.39.

This award is to be funded by account: PWCP32EVP519-069505-PW0778-01- to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING Ø DATE: 6/27/19

OTHER

ACTION OF AWARDING AUTHORITY

APPROVED DISAPPROVED: DATE 6/27/19

OTHER:

SIGNATURE OF AUTHENTICATION

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC (contract #6931-11), in the guaranteed maximum price of $24,700,000.00; Change Order #1 was approved on 04/26/18 in the amount of $1,026,221.45.

Recommend approval of Change Order #2 to Superior Construction Company Southeast, LLC in the amount of $199,551.41, for a new revised guaranteed maximum price not-to-exceed $25,925,772.86.

This award is to be funded by account: PWCP32EVP519-069505-PW0778-01- to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award(s)

BUYER Marilyn Laibler
MARILYN LAIBLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: William J. Joyce, P.E., Director of Operations, Public Works Department

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING Ø DATE: 2/14/19

OTHER

ACTION OF AWARDING AUTHORITY

APPROVED DISAPPROVED: DATE 2/14/19

OTHER:

SIGNATURE OF AUTHENTICATION

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

- Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Part II was approved on 7/01/16 to Superior Construction Company Southeast, LLC, in the guaranteed maximum price of $24,700,000.00.

Recommend approval of Change Order #1 to Superior Construction Company Southeast, LLC in the amount of $1,026,221.45, for a new revised guaranteed maximum price not-to-exceed $25,726,221.45.

This award is to be funded by account: PWCP32EVP519-069505-PW0778-01- to be executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award

BUYER Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Tom Fallin, P.E., Chief-Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING Ø DATE: 4/26/18

OTHER

ACTION OF AWARDING AUTHORITY

MK APPROVED DATE 4/26/18

DISAPPROVED:

OTHER:

SIGNATURE OF AUTHENTICATION

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT

BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA LOWEST PRICED RESPONSIVE TECHNICAL PROPOSAL

NUMBER OF BIDS INVITED: 3 NUMBER RECEIVED: 2 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:

Part I of subject RFP was competitively sourced and short-listed to the three qualified firms shown below for meeting the qualifications in conformance with F.S. 287.055, applicable State requirements for grant funding and Chapter 126 Parts 2 and 7 of the Procurement Code for Award of Design-Build Contracts.

Archer-Western Contractors, LLC. , Hal Jones Contractors, Inc., Superior Construction Company Southeast, LLC.

Archer-Western withdraw from Part II, therefore, two responses were received for Part II of the short-listed firms for the price proposal and technical response review and evaluation. Accordingly, recommend approval of award to the lowest, technically responsive proposer Superior Construction Company Southeast, LLC for the Guaranteed Maximum Price (GMP) of $24,700,000.00 with a guaranteed completion date of 630 calendar days from issuance of the notice-to-proceed. This project to be executed by formal contract and funding to be encumbered by accounts as follows:

PWCP32BVP519-069505-PW0778-01	$300,000.00
PWCP32EVP519-06505-PW0778-01	$4,500,000.00
PWCP32EVP519-069505-PW0778-01	$12,000,000.00

The remaining $7,900,000.00 which has been approved in the City of Jacksonville Capital Improvement Program will be contingent upon approval and appropriation of the 2016-2017 Budget Ordinance.

Attachments: Recommendation Memo, Bid Tabulation, Previous Award

BUYER for MARILYN LAIDLER

RESPECTFULLY SUBMITTED GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Tom Fallin, P.E., Chief-Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 6/30/16

OTHER _____

ACTION OF AWARDING AUTHORITY

MA APPROVED ✓ DISAPPROVED: _____ DATE 7/07/16

OTHER: _____

Sam E. Mousa
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05

SIGNATURE OF AUTHENTICATION _____

SUBJECT: DESIGN-BUILD FIRM FOR COASTLINE DRIVE & LIBERTY STREET BRIDGE REPLACEMENT
BID # CDB-0028-16

OPEN DATE: 10/28/2015

COMPETITIVE SEALED PROPOSAL EVALUATION COMMITTEE

KIND AND BASIS OF CONTRACT:
CONSTRUCTION – DESIGN/BUILD- PART I AND PART II

AGENCY: DEPARTMENT OF PUBLIC WORKS

BASIS OF AWARD: EVALUATION CRITERIA

NUMBER OF BIDS INVITED: — NUMBER RECEIVED: 3 OTHER: 1

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Three responses were received from the following contractors and have been determined to meet the qualifications for Part I of the RFP:

1) Archer-Western Contractors, LLC. – 93.0
2) Hal Jones Contractors, Inc. – 85.0
3) Superior Construction Company Southeast, LLC. – 90.5

Pursuant to Section 2.6 – Award of Contract of the RFP, recommend approval to move forward to Part II with these firms.

Attachments: Recommendation Memo, Scoring Matrix, Bid Tabulation, Section 2.6

BUYER MARILYN LAIDLER

RESPECTFULLY SUBMITTED GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: William J. Joyce, P.E., Chief-Engineering & Construction Management

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF CSPEC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 5 MEMBERS DISAPPROVING _____ DATE: 12-3-15

OTHER _____

ACTION OF AWARDING AUTHORITY

APPROVED ✓ DATE 12/03/15

OTHER: _____ DISAPPROVED: _____

SIGNATURE OF AUTHENTICATION _____

Sam E. Mousa
Chief Administrative Officer
For Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05