SUBJECT: ADA CURB RAMP IMPROVEMENTS- SOUTHSIDE- PHASE II

BID #: CP-0132-18 **OPEN DATE:** 2018-04-18

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION PARTICIPATION

AGENCY: PUBLIC WORKS

BASIS OF AWARD: LOWEST RESPONSIVE, RESPONSIBLE BIDDER- TOTAL BASE BID

NUMBER OF BIDS INVITED: 5 **NUMBER RECEIVED: 4** **OTHER: 0**

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval of Change Order #3 to Onas Corporation (contract #7920-51) to reduce the award by $383,793.38. The revised total not-to-exceed $3,496,267.62.

Funding for this award is to be encumbered by account: 32111.153119.565051.001283.00000000.00000.0000000 - executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Awards

Analyst: _____
JACLYN STAMOS

RESPECTFULLY SUBMITTED: _____
DUSTIN FREEMAN, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management Division

---

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING _____ MEMBERS DISAPPROVING _____ DATE: _____

_____ _____ OTHER: _____

_____ _____

_____ _____

ACTION OF AWARDING AUTHORITY DATE _____

APPROVED _____ DISAPPROVED _____

OTHER _____

SIGNATURE OF AUTHENTICATION _____

City of Jacksonville, Florida

Lenny Curry, Mayor

Department of Public Works
Engineering & Construction Management Division
214 N. Hogan Street, 10th Floor
Jacksonville, FL 32202
(904) 255-8762
www.coj.net

ONE CITY ONE JACKSONVILLE

January 31, 2023

TO: Dustin Freeman
Chief of Procurement

THRU: Steven D. Long, Jr., P.E.
Director

FROM: Robin G. Smith, P.E.
Chief, Engineering and Construction Management

Thomas G. McKnight
Capital Improvement Construction Manager

SUBJECT: ADA Curb Ramp Improvements Southside Phase 2
BID# CP-0132-18/ PO 600610-20-021
Contract 7920-51

The subject contract was awarded under BID# CP-0132-18/PO# 600610-20-021 in the amount of $3,665,371.00 to Onas Corporation, contract 7920-51. Change order #1 was for $0.00. Change order #2 was for $214,690.00. Change #3 is detailed on the attached Worksheet in the deductive amount of $383,793.38.

Accordingly, this is to recommend approval for change order 3 to contract 7920-51 to Onas Corporation, in the deductive amount of $383,793.38. The maximum indebtedness to the city will be $3,496,267.62.

Funding for this project should be encumbered as follows:

ACCOUNTS:	TOTAL
32111.153119.565051.001283.00.00.00	
001283	
PWCP Various Capital Projects - Other General Governmental Service	
565051	
3	
32111-384020	
	(383,793.38)

RGS/rc
Attachments

cc: Fred Sumter, Engineering and Construction Management
Lori West, Engineering and Construction Management
Richard Cooper, Engineering and Construction Management

CITY OF JACKSONVILLE
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
CONSTRUCTION CHANGE ORDER

Change Order No. Three (3) Date January 26, 2023

Description of Project ADA Curb Ramp Improvements- Southside Phase II

Name of Contractor Onas Corporation

Contractor's Address 2050 University Blvd. N., Jacksonville, FL 32211

Contract No. 7920-51

Account No. 32111.153119.565051.001283.000.000.000 Original Contract $3,665,371.00

+ Previous Amendments 1-2 $214,690.00 + Change Order No. 3 ($383,793.38)

*See attached appendix for additional listings.

TOTAL REVISED CONTRACT $3,496,267.62

Bid Number CP-0132-18

Original Construction Completion Date November 30, 2019
Revised Construction Completion Date September 19, 2022
Original Contract Expiration Date March 29, 2020
Revised Contract Expiration Date March 3, 2023

In compliance with General Conditions of above-referenced contract, CONTRACTOR and OWNER do both hereby agree that the CONTRACTOR shall make the following changes, additions or deletions to the Work specified in the plans and specifications: See attached.

Justification: See attached.

The Issuing Authority has looked over cost and pricing data for this change order and has determined that this change order is necessary and all costs are reasonable.

Accepted for Contractor Onas Corporation

Signed _____ Attest _____

Title _____ Title _____

Date _____ Date _____

Signed Construction Management (Issuing Authority) By _____ Thomas G. McKnight, Capital Improvement Construction Manager — Date

Signed Right-of-Way and Stormwater Maintenance (Using Division) By _____ Div/Department Head — Date

Chief, Engineering & Construction Mgmt Div — Date

Assistant Counsel — Date

Director of Public Works — Date

Mayor — Date

Chief of Procurement — Date

Corporation Secretary — Date

Director of Finance — Date

CHANGE ORDER BREAKDOWN
ADA CURB RAMP IMPROVEMENTS SOUTHSIDE PHASE II
CONTRACT NO. 7920-51

+Change Order No. 1	$0.00	+ Change Order No. 2	$214,690.00
Net Change Order No. 1	$0.00	Net Change Order No. 2	$214,690.00
+Change Order No. 3	($383,793.38)	+ Change Order No. 4	
Net Change Order No. 3	($383,793.38)	Net Change Order No. 4	
+Change Order No. 5		+ Change Order No. 6	
Net Change Order No. 5		Net Change Order No. 6	
+Change Order No. 7		+ Change Order No. 8	
Net Change Order No. 7		Net Change Order No. 8	
- Change Order No. 9		+ Change Order No. 10	
Net Change Order No. 9		Net Change Order No. 10	

TOTAL ORIGINAL CONTRACT	$3,665,371.00
TOTAL CHANGE ORDERS	($169,103.38)
TOTAL ENCUMBERED	$3,496,267.62

Contractor Name: Chase Construction
Address: 2040 University Blvd N
City State: Jacksonville FL
Office Phone: Fax: 904-745-1318 Phone: 904-715-0508

Project Name: ADA Curb Ramp Improvements Southside Phase II

PAYMENT NUMBER: RETAINAGE
APPLICATION DATE: 9-26-22
CITY P.O. NO: 7930-51
SAP NO: CP-0132-15-15

FINAL ADJUSTMENT OF Quantities — 1/5/2023

		Quantity	UOM	Unit Cost	Net Addition	Net Deduction	Net Totals
2A	FDOT CR-A CURB RAMP (84)- REVISED U/P	-77.36	SY	$122.72		($9,493.79)	
3A	FDOT CR-B CURB RAMP (CONTINGENCY) (9)- REVISED U/P	-88.12	SY	$122.72		($10,814.05)	
4A	FDOT CR-C CURB RAMP (331)- REVISED U/P	-4,788.22	SY	$122.72		($587,608.08)	
5A	FDOT CR-D CURB RAMP (13)- REVISED U/P	-58.08	SY	$122.72		($7,129.52)	
6A	FDOT CR-E CURB RAMP (200)- REVISED U/P	8,488.63	SY	$122.72	$1,041,036.58		
7A	FDOT CR-F CURB RAMP (308)- REVISED U/P	-1,437.19	SY	$122.72		($176,371.37)	
8A	FDOT CR-G CURB RAMP (10)- REVISED U/P	-23.22	SY	$122.72		($2,849.56)	
9A	FDOT CR-H CURB RAMP (CONTINGENCY) (0)- REVISED U/P	20.00	SY	$100.00		($2,000.00)	
10A	FDOT CR-K CURB RAMP (0)- REVISED U/P	-20.00	SY	$122.72		($2,454.38)	
11A	FDOT CR-L CURB RAMP (112)- REVISED U/P	-843.51	SY	$122.72		($103,587.16)	
12A	DETECTABLE WARNING INSTALL ON EX. RAMP (332)- REVISED U/P	-262.00	SF	$24.54		($6,428.90)	
13A	DETECTABLE WARNING INSTALL ON NEW RAMP (1076)- REVISED U/P	-13,513.84	SF	$19.64		($265,504.72)	
14A	GRIND TRIP HAZARD ON EX. RAMP- REVISED U/P	-40.00	EA	$61.26		($2,450.63)	
15A	MILL ASPHALT TRIP HAZARD AT GUTTER	-45.00	EA	$50.00		($2,250.00)	
16A	REMOVE EX. CURB RAMP W/O REPLACEMENT	45.86	EA	$100.00	$4,586.00		
17A	CURB RAMP REMOVAL & REPLACEMENT (ADD 2" THICK)- REVISED U/P	-3,918.00	SY	$42.95		($168,277.64)	
18	STAMPED CONCRETE FINISH (CONTINGENCY)	-249.00	SY	$30.00		($7,470.00)	
19A	REMOVE & REPLACE CURB & GUTTER- REVISED U/P	2,313.10	LF	$30.00	$78,165.74		
20	TRAFFIC SIGNAL PULL BOX ADJUST (CONTINGENCY)	-10.00	EA	$500.00		($5,000.00)	
21	RELOCATE EX. SIGN & POST (CONTINGENCY)	18.00	EA	$30.00	$540.00		
22	NEW SIGN & POST (CONTINGENCY)	-10.00	EA	$10.00		($100.00)	
23	LANDSCAPING REMOVAL & REPLACE (CONTINGENCY)	-500.00	SF	$5.00		($2,500.00)	
24	PAVER DETECTABLE WARNING INSTALLATION (CONTINGENCY)	-160.00	SF	$5.00		($800.00)	
25	EXISTING PAVER RECONSTRUCTION (CONTINGENCY)	-20.00	EA	$25.00		($500.00)	
	TOTAL				$872,128.30	($1,755,021.68)	($381,703.38)

SUBJECT: ADA CURB RAMP IMPROVEMENTS- SOUTHSIDE- PHASE II

BID #: CP-0132-18 OPEN DATE: 2018-04-18

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION PARTICIPATION

AGENCY: PUBLIC WORKS

BASIS OF AWARD: LOWEST RESPONSIVE, RESPONSIBLE BIDDER- TOTAL BASE BID

NUMBER OF BIDS INVITED: 5 NUMBER RECEIVED: 4 OTHER: 0

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Subject bid was awarded on 05/10/18 to Onas Corporation (contract #7920-51) in the amount of $3,665,371.00.

Recommend approval of Change Order #1 to Onas Corporation (PO 600610-20-021) in the amount of $0.00 for additional work, total revised maximum indebtedness remains unchanged at $3,665,371.00.

Funding for this award is to be encumbered by account: 001283.565051.3.32111.384020 executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award

Analyst: MARILYN LAIDLER

RESPECTFULLY SUBMITTED: GREGORY PEASE, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management Division

---

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 3 MEMBERS DISAPPROVING 0 DATE: 2/4/2021

Teresa R. Eichner

OTHER:

ACTION OF AWARDING AUTHORITY DATE 2/4/21

APPROVED DISAPPROVED

OTHER

SIGNATURE OF AUTHENTICATION

City of Jacksonville, Florida

Lenny Curry, Mayor

Department of Public Works
Engineering & Construction Management Division
214 N. Hogan Street, 10th Floor
Jacksonville, FL 32202
(904) 255-8762
www.coj.net

ONE CITY. ONE JACKSONVILLE

January 21, 2021

TO: Gregory W. Pease
Chief of Procurement

THRU: John P. Pappas, P.E.
Director

FROM: Robin G. Smith, P.E.
Chief, Engineering and Construction Management

Thomas G. McKnight
Capital Improvement Construction Manager

SUBJECT: ADA Curb Ramp Improvements Southside Phase 2
BID# CP-0132-18/ PO 600610-20-021
Contract 7920-51

The subject contract was awarded under BID# CP-0132-18/PO# 600610-20-021 in the amount of $3,665,371.00 to Onas Corporation, contract 7920-51. Change order #1 is detailed on the attached spreadsheet in the amount of $0.00.

Accordingly, this is to recommend approval for change order 1 to contract 7920-51 to Onas Corporation, in the amount of $0.00. The maximum indebtedness to the city will be $3,665,371.00.

Funding for this project should be encumbered as follows:

ACCOUNTS:	TOTAL
001283	
PWCP Various Capital Projects - Other General Governmental Service	
565051	
3	
32111-384020	
$0.00	$0.00

RGS/lw

Attachments

ab

CITY OF JACKSONVILLE
DEPARTMENT OF PUBLIC WORKS
ENGINEERING DIVISION
CONSTRUCTION CHANGE ORDER

Change Order No. One (1) Date January 21, 2021

Description of Project ADA Curb Ramp Improvements- Southside Phase II

Name of Contractor Onas Corporation

Contractor's Address 2050 University Blvd. N., Jacksonville, FL 32211

Contract No. 7920-51

Account No. 32111.153119.565051.001283.000.000.000 Original Contract $3,665,371.00

+ Previous Amendments 0 $0.00 + Change Order No. 1 $0.00

*See attached appendix for additional listings.

TOTAL REVISED CONTRACT $3,665,371.00

Bid Number CP-0132-18

Original Construction Completion Date November 30, 2019

Revised Construction Completion Date September 13, 2021

Original Contract Expiration Date March 29, 2020

Revised Contract Expiration Date January 11, 2022

In compliance with General Conditions of above-referenced contract, CONTRACTOR and OWNER do both hereby agree that the CONTRACTOR shall make the following changes, additions or deletions to the Work specified in the plans and specifications: See attached. Add 653 non compensable calendar days to contract expiration date.

Justification: See attached.

The Issuing Authority has looked over cost and pricing data for this change order and has determined that this change order is necessary and all costs are reasonable.

Accepted for Contractor Onas Corporation

Signed _____ Attest _____

Title _____ Title _____

Date _____ Date _____

Signed Construction Management
Issuing Authority

By _____
Thomas G. McKnight
Capital Improvement Construction Manager
Date

Signed Right-of-Way and Stormwater Maintenance
Using Division

By _____
Div/Department Head
Date

Chief, Engineering & Construction Mgmt Div Date

Assistant Counsel Date

Director of Public Works Date

Mayor Date

Chief of Procurement Date

Corporation Secretary Date

Director of Finance Date

NBR	MASTER ITEM DESCRIPTION	QUANTITY	UOM	UNIT COST	NET ADDITION	NET DELETION	NET TOTALS
	Interim Reconciliation of Quantities Utilized to Date						
	ITEM # DESCRIPTION						
1	Existing Items in the Contract						
	2 FDOT CR-A (44)- Original U/P	-785 69	SY	$100 00		-$78,569 00	
	3 FDOT CR-B (Contingency) (9)- Original U/P	-88.12	SY	$100 00		-$8,812 00	
	4 FDOT CR-C (331)- Original U/P	-5155 31	SY	$100 00		-$515,531.00	
	5 FDOT CR-D (13)- Original U/P	-84 93	SY	$100.00		-$8,493 00	
	6 FDOT CR-E (290)- Original U/P	-240 52	SY	$100 00		-$24,052.00	
	7 FDOT CR-F (806)- Original U/P	-2255.09	SY	$100 00		-$225,509 00	
	8 FDOT CR-G- Original U/P	-51.22	SY	$100.00		-$5,122 00	
	9 FDOT CR-H (Contingency) (0)- Original U/P	-20 00	SY	$100.00		-$2,000 00	
	10 FDOT CR-K (0)- Original U/P	-20.00	SY	$100 00		-$2,000 00	
	11 FDOT CR-L (173)- Original U/P	-1299 07	SY	$100.00		-$129,907.00	
	12 DWS on Existing Ramp (332)- Original U/P	-562.00	SF	$20 00		-$11,240 00	
	13 DWS on New Ramp (1678)- Original U/P	-7805 841	SF	$16 00		-$124,893 45	
	14 Grind Trip Hazard- Original U/P	-49 00	Ramp	$50.00		-$2,450 00	
	15 MILL ASPHALT TRIP HAZARD AT GUTTER	-45 00	SY	$50 00		-$2,250 00	
	16 REMOVE EX CURB RAMP W/O REPLACEMENT	-50 00	LF	$100 00		-$5,000 00	
	17 Curb Ramp Removal Additional 2"	4723 76	SY	$35 00	$165,331.60		
	19 REMOVE & REPLACE CURB & GUTTER	-30.546	LF	$25.00		-$763,641.75	
						-$1,744,138.80	
2	Completion of Work Items Utilizing Revised Unit Prices						
	1A Mobilization	1.00	LS	$42,000.00	$42,000 00		
	2A FDOT CR-A (44)- Revised U/P	785 69	SY	$122 72	$96,419 55		
	3A FDOT CR-B- Revised U/P	88.12	SY	$122 72	$10,814.05		
	4A FDOT CR-C (331)- Revised U/P	5155 31	SY	$122 72	$632,657.52		
	5A FDOT CR-D- Revised U/P	84 93	SY	$122 72	$10,422.57		
	6A FDOT CR-E- Revised U/P	240 52	SY	$122 72	$29,518 52		
	7A FDOT CR-F- Revised U/P	2255.09	SY	$122 72	$276,743 72		
	8A FDOT CR-G- Revised U/P	51.22	SY	$122 72	$6,285 70		
	9A FDOT CR-H (Contingency) (0)- Revised U/P	20 00	SY	$100.00	$2,000 00		
	10A FDOT CR-K- Revised U/P	20 00	SY	$122 72	$2,454 39		
	11A FDOT CR-L- Revised U/P	1299 07	SY	$122.72	$159,421.34		
	12A DWS on Existing Ramp (332)- Revised U/P	562 00	SF	$24 54	$13,793 68		
	13A DWS on New Ramp- Revised U/P	7805 84	SF	$19 64	$153,268.72		
	14A Grind Trip Hazard- Revised U/P	49 00	Ramp	$61 36	$3,006 63		
	15A MILL ASPHALT TRIP HAZARD AT GUTTER	45 00	SY	$50 00	$2,250 00		
	16A REMOVE EX. CURB RAMP W/O REPLACEMENT	50 00	LF	$100 00	$5 000.00		
	17A Curb Ramp Removal Additional 2" Revised U/P	3918 00	SY	$42 95	$168,277.64		
	19A REMOVE & REPLACE CURB & GUTTER- REVISED	4,231	LF	$30.68	$129,806.57		
					$1,744,138.80		

JUSTIFICATION: During the install phase of this project (from 2018-2019) the contractor performed only 52% of the contract amount of work due to many ramp replacements having been performed by other entities (for ex. COJ Right of Way & Stormwater Maintenance JEA, JTA, etc) & many ramps being unconstructable due to design reasons. Ramps that were deemed unconstructable due to design reasons will be included in a future city wide ADA Curb ramp project with a constructable design applied to the ramp. The contractor will attempt to expend the balance of their current contract $1,760,808 80, by performing the same scope of work in a different area of Jacksonville, outside of the original project limits This change order increases unit prices on some of the original unit prices approximately 23% to be more in line with 2021 prices. The original project was bid in April 2018.

SUBTOTAL ADDITIONAL WORK	$1,744,138.80	-$1,744,138.80	
NET TOTAL CHANGE ORDER NO. 1			$0.00

SUBJECT: ADA CURB RAMP IMPROVEMENTS- SOUTHSIDE- PHASE II

BID #: CP-0132-18 **OPEN DATE: 2018-04-18**

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION PARTICIPATION

AGENCY: PUBLIC WORKS

BASIS OF AWARD: LOWEST RESPONSIVE, RESPONSIBLE BIDDER- TOTAL BASE BID

NUMBER OF BIDS INVITED: 5 **NUMBER RECEIVED: 4** **OTHER: 0**

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval of Change Order #2 to Onas Corporation (contract #7920-51) in the amount of $214,690.00. The revised total not-to-exceed $3,880,061.00.

Funding for this award is to be encumbered by account: 32111.153119.565051.001283.00000000.00000.0000000 - executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Awards

Analyst: JACLYN STAMOS

RESPECTFULLY SUBMITTED: DUSTIN FREEMAN, CHIEF PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management Division

---

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 3 MEMBERS DISAPPROVING 0 DATE: 2/2/2023

Robert Adams

OTHER:

ACTION OF AWARDING AUTHORITY DATE 2/6/23

APPROVED ✓ DISAPPROVED

OTHER

SIGNATURE OF AUTHENTICATION

Brian Hughes
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No: 2019-02

W

SUBJECT: ADA CURB RAMP IMPROVEMENTS- SOUTHSIDE- PHASE II

BID #: CP-0132-18 **OPEN DATE: 2018-04-18**

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION PARTICIPATION

AGENCY: PUBLIC WORKS

BASIS OF AWARD: LOWEST RESPONSIVE, RESPONSIBLE BIDDER- TOTAL BASE BID

NUMBER OF BIDS INVITED: 5 NUMBER RECEIVED: 4 OTHER: 0

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Subject bid was awarded on 05/10/18 to Onas Corporation (contract #7920-51) in the amount of $3,665,371.00.

Recommend approval of Change Order #1 to Onas Corporation (PO 600610-20-021) in the amount of $0.00 for additional work, total revised maximum indebtedness remains unchanged at $3,665,371.00.

Funding for this award is to be encumbered by account: 001283.565051.3.32111.384020 executed by contract change order through Office of General Counsel.

Attachments: Recommendation Memo, Change Order, Previous Award

Analyst: Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED:
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Robin G. Smith, P.E., Chief, Engineering and Construction Management Division

---

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 3 MEMBERS DISAPPROVING 0 DATE: 2/4/2021

Teresa R. Eichner _____ OTHER: _____

Julia Lockwood _____

D. T. Wright _____

ACTION OF AWARDING AUTHORITY DATE 2/4/21

APPROVED _____ DISAPPROVED _____

OTHER _____

SIGNATURE OF AUTHENTICATION _____

SUBJECT: ADA CURB RAMP IMPROVEMENTS- SOUTHSIDE- PHASE II

BID #: CP-0132-18

OPEN DATE: 2018-04-18

GENERAL GOVERNMENT AWARDS COMMITTEE

KIND AND BASIS OF CONTRACT: CONSTRUCTION PARTICIPATION

AGENCY: PUBLIC WORKS

BASIS OF AWARD: LOWEST RESPONSIVE, RESPONSIBLE BIDDER- TOTAL BASE BID

NUMBER OF BIDS INVITED: 5 NUMBER RECEIVED: 4 OTHER: 0

SUMMARY OF BIDS AND RECOMMENDED ACTIONS:
Recommend approval of award to Onas Corporation as the lowest responsive, responsible bidder in the total base bid amount of $3,665,371.00.

Funding for this award is to be encumbered by account: PWCP32EVP519-069505-PW0755-05 executed by formal contract through Office of General Counsel.

Attachments: Recommendation Memo, Bid Tabulation Sheet, JSEB Letter, Basis of Award, Scope of Award

Analyst: Marilyn Laidler
MARILYN LAIDLER

RESPECTFULLY SUBMITTED:
GREGORY PEASE, CHIEF
PROCUREMENT DIVISION

CONCURRENCE BY: Tom Fallin, P.E., Chief, Engineering and Construction Management Division

(ALL AWARD ACTIONS SUBJECT TO LAWFULLY APPROPRIATED FUNDS)
ACTION OF GGAC COMMITTEE ON RECOMMENDATIONS ABOVE

MEMBERS APPROVING 3 MEMBERS DISAPPROVING Ø DATE: 5/10/18

OTHER:

ACTION OF AWARDING AUTHORITY DATE 5/10/18

APPROVED DISAPPROVED

OTHER

SIGNATURE OF AUTHENTICATION

Sam E. Mouss
Chief Administrative Officer
For: Mayor Lenny Curry
Under Authority of:
Executive Order No. 2015-05